

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

K102

Asset: P.S. 102 - BROOKLYN, 211 72 STREET, New York, 11209

| Inspection Id | Inspection Type | Time In | Last Edited |
|---------------|-----------------|--------------------|--------------------|
| ME : K102 | Mechanical | 2019-02-11 9:10 AM | 2019-02-11 3:10 PM |

Asset Data

| Question | Answer |
|--|---|
| Are there fuel tanks? | Yes |
| Total # of above ground tanks | 1 |
| Total capacity of all above ground tanks in gal. | 10,000 |
| Total # of below ground tanks | 0 |
| Total capacity of all below ground tanks in gal. | 0 |
| Total # of water main service entries to the asset | 2 |
| MERs/Fan Rooms Locations | Basement MER |
| Are there any spaces with Missing or Defective CO Detectors? | No |
| Are there any Emergency Stop Switches with Missing Hammers? | No |
| Are there any Painted/Obstructed Sprinkler Heads? | Yes |
| Location(s) | Basement Custodian's Office, Kitchen Storage Room, Rooms B1, B5, 101A, 125, 206 |
| Have any Systems/Major Building Components been upgraded? | Yes |
| | Systems: Climate Control System: Air Compressor, Refrigerated Air Dryers, PRV Station; Fixtures - Toilets |
| | Years: 2016 |
| | Systems: Kitchen - Grease Trap; MDF Room - Dedicated A/C Equipment (DX Split System); Enclosed IDF Room - Dedicated A/C Equipment (DX Split System); Drinking Fountains (50%) |
| | Years: 2012 |
| | Systems: Domestic Hot Water System |
| | Years: 2008 |

Priority Condition

| Priority Condition Exist Last Year? | Priority Category | Condition Description | Component Affected | Location Description | Person(s) Notified | Person(s) Title | Status | PhotoImage |
|-------------------------------------|---------------------------------------|---------------------------------------|---|--|--------------------|-----------------|-------------|------------|
| No | Defective Sprinkler/Stand pipe System | Paint covering Sprinkler Head Element | SPRINKLERS, STANDPIPE, FIRE SYSTEM Sprinkler Head | Basement Custodian's Office, Rooms B1,B5 | Jose Ortega | Fireman | Sent to DSF | |

Inspection

| Question | Response |
|---|--|
| Mechanical | |
| AIR CONDITIONING | Does not Exist |
| CENTRAL ACID WASTE NEUTRALIZING TANK | Does not Exist |
| CLIMATE CONTROL SYSTEM | Inspected |
| BMS | Does not Exist |
| Pneumatic System | Inspected |
| Instance | Throughout |
| Instance Condition | 3 - Fair |
| Instance Quantity | 1 |
| Instance Quantity Uom | EACH |
| Building Area Covered by Operational System | 81-100% |
| Deficiency | DEFECTIVE TEMPERATURE CONTROL THERMOSTAT |
| Deficiency Location/Instance | Kitchen, Rooms 103A, 306 and other locations |
| Deficiency Quantity | 10 |

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

K102

| Question | Response |
|---|--|
| CLIMATE CONTROL SYSTEM | |
| Pneumatic System | |
| Quantity Uom | EACH |
| Potential Action | MAINTENANCE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Hybrid System | Does not Exist |
| Electric System | Does not Exist |
| COMPACTOR | Does not Exist |
| CONVEYING | Does not Exist |
| DOMESTIC WATER SYSTEM | Inspected |
| Domestic Cold Water System | Inspected |
| Gravity System | Does not Exist |
| Pressure Booster System | Does not Exist |
| Water Service | Inspected |
| Instance | Boiler Room |
| Instance Condition | 1 - Good |
| Instance Quantity | 1 |
| Instance Quantity Uom | EACH |
| Deficiency | WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE |
| Deficiency Location/Instance | Boiler Room |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | INSTALL |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Instance | Cafeteria |
| Instance Condition | 3 - Fair |
| Instance Quantity | 1 |
| Instance Quantity Uom | EACH |
| Deficiency | WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE |
| Deficiency Location/Instance | Cafeteria |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | INSTALL |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Domestic Hot Water System | Inspected |
| Domestic Hot Water Remote Storage Tank | Inspected |
| Condition | 1 - Good |
| Deficiency | No deficiencies recorded |
| Domestic Water Heat Exchanger | Does not Exist |

**NYC Department of Education
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K102

| Question | Response |
|---|--------------------------------------|
| DOMESTIC WATER SYSTEM | |
| Domestic Hot Water System | |
| Electric Domestic Water Heater | Does not Exist |
| Gas Fired Domestic Water Heater | Inspected |
| Instance | Boiler Room |
| Instance Condition | 3 - Fair |
| Instance Quantity | 1 |
| Instance Quantity Uom | EACH |
| Instance Manufacturer | Laars |
| Equipment | N/A |
| Capacity/Size Quantity | 500 |
| Capacity/Size UOM | MBH Input |
| Capacity/Size2 Quantity | 0 |
| Capacity/Size2 UOM | Gallons |
| Source of Capacity/Size | Documented |
| Installation Year | 2008 |
| Source of Installation | Documented |
| Deficiency | No deficiencies recorded |
| Oil Fired Domestic Water Heater | Does not Exist |
| Domestic Water Distribution Piping | Inspected |
| Condition | 3 - Fair |
| Deficiency | DEFECTIVE/LEAKS |
| Deficiency Location/Instance | Boiler Room |
| Deficiency Quantity | 10 |
| Quantity Uom | L.F. |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| DRAIN/WASTE/VENT AND STORM SYSTEM | |
| Interior Storm Piping | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Sewage/Waste/Vent Piping | Inspected |
| Condition | 3 - Fair |
| Deficiency | SEWAGE/WASTE PIPING: DEFECTIVE/LEAKS |
| Deficiency Location/Instance | Room 209G |
| Deficiency Quantity | 10 |
| Quantity Uom | L.F. |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Sewage Ejector Pump | Does not Exist |
| Sump Pump | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |

**NYC Department of Education
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K102

| Question | Response |
|--|---------------------------|
| DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER) | Does not Exist |
| FIXTURES | Inspected |
| Staff And Other | Inspected |
| Janitor Sink | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Lavatory/Sink | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Toilet | Inspected |
| Condition | 1 - Good |
| Deficiency | No deficiencies recorded |
| Urinal | Does not Exist |
| Student | Inspected |
| Drinking Fountain | Inspected |
| Condition | 2 - Between Good and Fair |
| Deficiency | No deficiencies recorded |
| Lavatory/Sink | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Locker Room Shower | Inspected |
| Instance on 3rd Floor | Inspected |
| Instance Condition | 3 - Fair |
| Instance Quantity | 1 |
| Instance Quantity Uom | EACH |
| Alternative use | Yes |
| Deficiency | No deficiencies recorded |
| Sink And Fountain Combo Unit | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Toilet | Inspected |
| Condition | 1 - Good |
| Deficiency | No deficiencies recorded |
| Urinal | Inspected |
| Condition | 3 - Fair |
| Deficiency | CRACKED/PHYSICAL DAMAGE |
| Deficiency Location/Instance | Boy's Toilet Room 311 |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| GAS FIRED FURNACE | Does not Exist |
| GAS SERVICE | Inspected |
| Gas Distribution Piping | Inspected |
| Condition | 1 - Good |
| Deficiency | No deficiencies recorded |

**NYC Department of Education
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K102

| Question | Response |
|------------------------------------|-----------------------------------|
| GAS SERVICE | |
| Gas Meter Room Exhaust Fan | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Gas Meter Room Vent | Inspected |
| Condition | 2 - Between Good and Fair |
| Deficiency | No deficiencies recorded |
| Gas Pressure Booster | Does not Exist |
| CO/Gas Leak Detection | Inspected |
| Instance | Boiler Room, Gas Meter Room |
| Instance Condition | 3 - Fair |
| Instance Quantity | 1 |
| Instance Quantity Uom | EACH |
| Installation Year | 1999 |
| Source of Installation | Inspector Estimate |
| Deficiency | BEYOND USEFUL LIFE |
| Deficiency Location/Instance | Boiler Room, Gas Meter Room |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 1 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| HEATING | |
| | Inspected |
| Heating Coil In Ductwork | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Hydronic Heating | Does not Exist |
| Radiator/Convactor/Fin Tube | Inspected |
| Condition | 3 - Fair |
| Deficiency | RADIATOR/CONVECTOR: DEFECTIVE |
| Deficiency Location/Instance | 4th Floor Corridor by Staircase G |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | MAINTENANCE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Steam Heating | |
| | Inspected |
| F&T/Steam Drip Trap | Inspected |
| Condition | 3 - Fair |
| Deficiency | DEFECTIVE/DETERIORATED |
| Deficiency Location/Instance | Basement |
| Deficiency Quantity | 10 |
| Quantity Uom | EACH |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 3 |

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

K102

| Question | Response |
|---|--|
| HEATING | |
| Steam Heating | |
| F&T/Steam Drip Trap | Inspected |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| MER Steam and Condensate Piping | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Steam Condensate Return Piping | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Steam Condensate Return Pumping System | Inspected |
| Condition | 2 - Between Good and Fair |
| Deficiency | DEFECTIVE PUMP |
| Deficiency Location/Instance | Boiler Room |
| Deficiency Quantity | 2 |
| Quantity Uom | EACH |
| Potential Action | MAINTENANCE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Steam Piping | Inspected |
| Condition | 3 - Fair |
| Deficiency | DEFECTIVE/LEAKS |
| Deficiency Location/Instance | Room 225 |
| Deficiency Quantity | 10 |
| Quantity Uom | L.F. |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Terminal Unit Thermostatic Trap | Inspected |
| Condition | 3 - Fair |
| Deficiency | DEFECTIVE/DETERIORATED |
| Deficiency Location/Instance | Kitchen, Rooms 103A, 306 and other locations |
| Deficiency Quantity | 25 |
| Quantity Uom | EACH |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Steam supplied by External Sources | Does not Exist |
| Unit Heater/Cabinet Heater | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

K102

| Question | Response |
|--|---------------------------|
| HEATING PLANT | Inspected |
| Replacement Quantity | 10,396 |
| Replacement Uom | MBH Net |
| Instance on Basement | Inspected |
| Burner Type | Dual Fuel (Gas/Oil) |
| Heating Plant Oil Number | 2 |
| Boiler Auxiliaries | Inspected |
| Instance on Basement | Inspected |
| Boiler Auxiliary Piping | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Boiler Emergency Stop Switch | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Boiler Feedwater System | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | FEEDWATER PUMP: DEFECTIVE |
| Deficiency Location/Instance | Boiler Room |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | MAINTENANCE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Boiler Feedwater Treatment(Automatic) | |
| Instance on Basement | Inspected |
| Condition | 4 - Between Fair and Poor |
| Deficiency | DEFECTIVE |
| Deficiency Location/Instance | Boiler Room |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | MAINTENANCE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Boiler Flue Exhaust | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Boiler Make-up Water Backflow Preventer | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Boiler Room Steam And Condensate Piping | |
| Instance on Basement | Inspected |

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

K102

| Question | Response |
|--|----------------------------|
| HEATING PLANT | |
| Boiler Auxiliaries | |
| Boiler Room Steam And Condensate Piping | |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Boiler Safety Valve | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Boiler System | |
| Instance on Basement | Inspected |
| Coal-fired Boiler | |
| Instance on Basement | Does not Exist |
| Hot Water Boiler | |
| Instance on Basement | Does not Exist |
| Modular Boiler | |
| Instance on Basement | Does not Exist |
| Steam Boiler | |
| Instance on Basement | Inspected |
| Instance | Boiler Room |
| Instance Condition | 3 - Fair |
| Instance Quantity | 5,198 |
| Instance Quantity Uom | MBH Net |
| Instance Manufacturer | A. L. Eastmond & Sons Inc. |
| Equipment | 9907-01 |
| Capacity/Size Quantity | 5,198 |
| Capacity/Size UOM | MBH Net |
| Source of Capacity/Size | Documented |
| Installation Year | 1999 |
| Source of Installation | Documented |
| Deficiency | No deficiencies recorded |
| Instance | Boiler Room |
| Instance Condition | 3 - Fair |
| Instance Quantity | 5,198 |
| Instance Quantity Uom | MBH Net |
| Instance Manufacturer | A. L. Eastmond & Sons Inc. |
| Equipment | 9907-02 |
| Capacity/Size Quantity | 5,198 |
| Capacity/Size UOM | MBH Net |
| Source of Capacity/Size | Documented |
| Installation Year | 1999 |
| Source of Installation | Documented |
| Deficiency | No deficiencies recorded |
| Fuel System | |
| Instance on Basement | Inspected |
| Boiler Fresh Air Louver/Damper | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Burner/Burner Control Panel | |

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

K102

| Question | Response |
|--|---------------------------|
| HEATING PLANT | |
| Fuel System | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Fuel Oil Storage/Supply System | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Gas Trains And Vent At The Boiler | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Enclosed IDF Room | |
| Instance on Room 419 | Inspected |
| Dedicated A/C Equipment | |
| Instance on Room 419 | Inspected |
| Condition | 2 - Between Good and Fair |
| Deficiency | No deficiencies recorded |
| KITCHEN | |
| Instance on Basement | Inspected |
| CO Detector | |
| Instance on Basement | Not Required |
| Gas System | |
| Instance on Basement | Does not Exist |
| Grease Trap | |
| Instance on Basement | Inspected |
| Condition | 2 - Between Good and Fair |
| Deficiency | No deficiencies recorded |
| Hood | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Hood Exhaust Ductwork | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Hood Exhaust Fan | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Hood Fire Suppression System | |
| Instance on Basement | Does not Exist |
| Hot Water Temperature Booster | |
| Instance on Basement | Does not Exist |
| Kitchen Sink | |
| Instance on Basement | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| MDF Room | |
| | Inspected |

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

K102

| Question | Response |
|---|---|
| MDF Room | |
| Instance on Room 318/319 | Inspected |
| Dedicated A/C Equipment | |
| Instance on Room 318/319 | Inspected |
| Condition | 3 - Fair |
| Deficiency | DEFECTIVE |
| Deficiency Location/Instance | Room 318/319 |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | MAINTENANCE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| SCIENCE DEMO ROOM | |
| | Does not Exist |
| SCIENCE LAB | |
| | Does not Exist |
| SCIENCE PREP ROOM | |
| | Does not Exist |
| SPRINKLERS, STANDPIPE, FIRE SYSTEM | |
| | Inspected |
| Dry Sprinkler Alarm Valve Assembly | |
| | Does not Exist |
| Wet Sprinkler Alarm Valve Assembly | |
| | Does not Exist |
| Fire Booster Pump Assembly | |
| | Does not Exist |
| Roof Tank | |
| | Does not Exist |
| Siamese Connection | |
| | Does not Exist |
| Sprinkler Head | |
| | Inspected |
| Condition | 4 - Between Fair and Poor |
| Deficiency | DEFECTIVE/DETERIORATED |
| Deficiency Location/Instance | Basement Custodian's Office, Rooms B1,B5 |
| Deficiency Quantity | 6 |
| Quantity Uom | EACH |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 5 |
| Purpose of Action | LEVEL 6 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Deficiency | DEFECTIVE/DETERIORATED |
| Deficiency Location/Instance | Basement Custodian's Office, Kitchen Storage Room, Rooms B1, B5, 101A, 125, 206 |
| Deficiency Quantity | 23 |
| Quantity Uom | EACH |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 5 |
| Purpose of Action | LEVEL 6 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Sprinkler Piping | |
| | Inspected |
| Condition | 3 - Fair |
| Deficiency | DEFECTIVE/LEAKS |
| Deficiency Location/Instance | Cafeteria |
| Deficiency Quantity | 10 |

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

K102

| Question | Response |
|---|--------------------------------------|
| SPRINKLERS, STANDPIPE, FIRE SYSTEM | |
| Sprinkler Piping | |
| Quantity Uom | L.F. |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Standpipe System | Does not Exist |
| Water Gong | Does not Exist |
| SWIMMING POOL | Does not Exist |
| VENTILATION | Inspected |
| Exhaust Fan | Inspected |
| Approximate Total # of Fans | 1-25 |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Heating And Ventilating Unit | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Metal Ductwork | Inspected |
| Condition | 3 - Fair |
| Deficiency | DAMAGED FLEXIBLE CONNECTION |
| Deficiency Location/Instance | Basement MER |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Supply Fan | Inspected |
| Approximate Total # of Fans | 1-5 |
| Condition | 3 - Fair |
| Deficiency | DEFECTIVE |
| Deficiency Location/Instance | Basement MER / Auditorium Supply Fan |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | MAINTENANCE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |
| Unit Ventilator | Inspected |
| Condition | 3 - Fair |
| Deficiency | DEFECTIVE |
| Deficiency Location/Instance | Room 217 |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | REPAIR |

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

K102

| Question | Response |
|------------------------|-------------------------|
| VENTILATION | |
| Unit Ventilator | |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Deficiency Photo1 | No photo recorded |
| Violations | No violations recorded. |