

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

**K204**

**Asset:** P.S. 204 - BROOKLYN, 8101 15 AVENUE, New York, 11228

Inspection Id	Inspection Type	Time In	Last Edited
ME : K204	Mechanical	2019-02-14 8:46 AM	2019-02-14 3:02 PM

Asset Data

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	2
Total capacity of all above ground tanks in gal.	10,275
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	3
MERs/Fan Rooms Locations	Basement MER
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	No
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: DX Split System (1 of 2)
	Years: 2018
	Systems: DX Split System (1 of 2)
	Years: 2017
	Systems: F&T/Steam Drip Traps (approx. 80%); Terminal Unit Thermostatic Traps (approx. 80%)
	Years: 2015
	Systems: MDF Room - Dedicated A/C Equipment (DX Split System)
	Years: 2011

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
No condition recorded								

Inspection

Question	Response
<b>Mechanical</b>	
<b>AIR CONDITIONING</b>	Inspected
<b>Chilled Water System</b>	Does not Exist
<b>Condenser Water Distribution: Piping, Pumps and Auxiliaries</b>	Does not Exist
<b>Cooling Coil in Ductwork</b>	Does not Exist
<b>Cooling Tower</b>	Does not Exist
<b>DX Split System</b>	Inspected
<b>Indoor Unit</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Outdoor Unit</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Dry Cooler</b>	Does not Exist
<b>Packaged / Rooftop Unit</b>	Inspected
Instance	Building Addition - Main Roof
Instance Condition	3 - Fair
Instance Quantity	2

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>AIR CONDITIONING</b>	
<b>Packaged / Rooftop Unit</b>	
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Trane
Equipment	RTU-1, RTU-7
Capacity/Size Quantity	10
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2000
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Building Addition - Main Roof
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Trane
Equipment	RTU-2
Capacity/Size Quantity	20
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2000
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Building Addition - Main Roof
Instance Condition	3 - Fair
Instance Quantity	3
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Trane
Equipment	RTU-3, RTU-4, RTU-5
Capacity/Size Quantity	15
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2000
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Building Addition - Main Roof
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Trane
Equipment	RTU-6
Capacity/Size Quantity	8
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2000

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>AIR CONDITIONING</b>	
<b>Packaged / Rooftop Unit</b>	Inspected
Source of Installation	Documented
Deficiency	No deficiencies recorded
<b>Packaged Terminal A/C</b>	Does not Exist
<b>Refrigerant Piping</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Return Fan</b>	Does not Exist
<b>CENTRAL ACID WASTE NEUTRALIZING TANK</b>	Does not Exist
<b>CLIMATE CONTROL SYSTEM</b>	Inspected
<b>BMS</b>	Inspected
Instance	Building Addition - Throughout
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%
Installation Year	2000
Source of Installation	Documented
Deficiency	BEYOND USEFUL LIFE
Deficiency Location/Instance	Building Addition - Throughout
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Pneumatic System</b>	Inspected
Instance	Original Building - Throughout, Building Addition - Perimeter Heating
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	0-20%
Deficiency	DEFECTIVE TEMPERATURE CONTROL THERMOSTAT
Deficiency Location/Instance	Throughout
Deficiency Quantity	50
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Hybrid System</b>	Does not Exist
<b>Electric System</b>	Does not Exist
<b>COMPACTOR</b>	Does not Exist
<b>CONVEYING</b>	Inspected
<b>Dumbwaiter</b>	Does not Exist
<b>Elevator</b>	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>CONVEYING</b>	
<b>Elevator</b>	Inspected
Are all the existing elevators operable?	Yes
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Escalator</b>	Does not Exist
<b>Non-auditorium Handicap Lift - Vertical</b>	Does not Exist
<b>Non-auditorium Handicap Lift - Stair</b>	Does not Exist
<b>Ash Hoist</b>	Inspected
Are all the existing ash hoists operable?	Yes
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sidewalk Elevator</b>	Does not Exist
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Cold Water System</b>	Inspected
<b>Gravity System</b>	Does not Exist
<b>Pressure Booster System</b>	Inspected
<b>Electric Pressure Booster System</b>	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	SyncroFlo
Equipment	N/A
Capacity/Size Quantity	3
Capacity/Size UOM	Total # Pumps
Capacity/Size2 Quantity	13
Capacity/Size2 UOM	Total Pumps HP
Source of Capacity/Size	Documented
Installation Year	2000
Source of Installation	Documented
Deficiency	No deficiencies recorded
<b>Hydraulic/Pneumatic Booster System</b>	Inspected
<b>Water Pressure Booster - Compressor</b>	Inspected
Condition	3 - Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Pressure Booster Pump</b>	Inspected
Condition	3 - Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Cold Water System</b>	
<b>Pressure Booster System</b>	
<b>Hydraulic/Pneumatic Booster System</b>	
<b>Pressure Booster Pump</b>	
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Domestic Cold Water Tank</b>	
	Inspected
Condition	3 - Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Water Service</b>	
	Inspected
Instance	Basement MER
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	No deficiencies recorded
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	No deficiencies recorded
Instance	Outside Building Addition - Fire Service Room 102
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	No deficiencies recorded
<b>Domestic Hot Water System</b>	
	Inspected
<b>Domestic Hot Water Remote Storage Tank</b>	
	Does not Exist
<b>Domestic Water Heat Exchanger</b>	
	Does not Exist
<b>Electric Domestic Water Heater</b>	
	Does not Exist
<b>Gas Fired Domestic Water Heater</b>	
	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	PVI
Equipment	7558-3

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Hot Water System</b>	
<b>Gas Fired Domestic Water Heater</b>	
Capacity/Size Quantity	399
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	400
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	2007
Source of Installation	Inspector Estimate
Deficiency	No deficiencies recorded
<b>Oil Fired Domestic Water Heater</b>	Does not Exist
<b>Domestic Water Distribution Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	Inspected
<b>Interior Storm Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sewage/Waste/Vent Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sewage Ejector Pump</b>	Does not Exist
<b>Sump Pump</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)</b>	Does not Exist
<b>FIXTURES</b>	Inspected
<b>Staff And Other</b>	Inspected
<b>Janitor Sink</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Toilet</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Urinal</b>	Does not Exist
<b>Student</b>	Inspected
<b>Drinking Fountain</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Boy's Toilet Room 459
Deficiency Quantity	1
Quantity Uom	EACH

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>FIXTURES</b>	
<b>Student</b>	
<b>Lavatory/Sink</b>	
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Locker Room Shower</b>	
	Inspected
Instance on 4th Floor	Inspected
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Alternative use	Yes
Deficiency	No deficiencies recorded
<b>Sink And Fountain Combo Unit</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Toilet</b>	
	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Urinal</b>	
	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>GAS FIRED FURNACE</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>GAS SERVICE</b>	
	Inspected
<b>Gas Distribution Piping</b>	
	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Gas Meter Room Exhaust Fan</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Meter Room Vent</b>	
	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Gas Pressure Booster</b>	
	Does not Exist
<b>CO/Gas Leak Detection</b>	
	Inspected
Instance	Boiler Room, Gas Meter Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	1999
Source of Installation	Inspector Estimate
Deficiency	BEYOND USEFUL LIFE
Deficiency Location/Instance	Boiler Room, Gas Meter Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>GAS SERVICE</b>	
<b>CO/Gas Leak Detection</b>	
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>HEATING</b>	
<b>Heating Coil In Ductwork</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hydronic Heating</b>	Does not Exist
<b>Radiator/Convactor/Fin Tube</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Heating</b>	Inspected
<b>F&amp;T/Steam Drip Trap</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>MER Steam and Condensate Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Condensate Return Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Condensate Return Pumping System</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	DEFECTIVE PUMP
Deficiency Location/Instance	Room B01
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE TANK
Deficiency Location/Instance	Room B01
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Steam Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Terminal Unit Thermostatic Trap</b>	Inspected
Condition	1 - Good



**NYC Department of Education  
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>HEATING</b>	
<b>Steam Heating</b>	Inspected
<b>Terminal Unit Thermostatic Trap</b>	
Deficiency	No deficiencies recorded
<b>Steam supplied by External Sources</b>	Does not Exist
<b>Unit Heater/Cabinet Heater</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>HEATING PLANT</b>	
Replacement Quantity	10,322
Replacement Uom	MBH Net
Instance on Basement	Inspected
Burner Type	Dual Fuel (Gas/Oil)
Heating Plant Oil Number	2
<b>Boiler Auxiliaries</b>	Inspected
Instance on Basement	Inspected
<b>Boiler Auxiliary Piping</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Emergency Stop Switch</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater Treatment(Automatic)</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Flue Exhaust</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Make-up Water Backflow Preventer</b>	
Instance on Basement	Inspected
Condition	5 - Poor
Deficiency	DEFECTIVE RPZ
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Boiler Room Steam And Condensate Piping</b>	
Instance on Basement	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler Auxiliaries</b>	
<b>Boiler Room Steam And Condensate Piping</b>	
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Safety Valve</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler System</b>	
Instance on Basement	Inspected
<b>Coal-fired Boiler</b>	
Instance on Basement	Does not Exist
<b>Hot Water Boiler</b>	
Instance on Basement	Does not Exist
<b>Modular Boiler</b>	
Instance on Basement	Does not Exist
<b>Steam Boiler</b>	
Instance on Basement	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	5,161
Instance Quantity Uom	MBH Net
Instance Manufacturer	A. L. Eastmond & Sons Inc.
Equipment	7558-1
Capacity/Size Quantity	5,161
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	1999
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	5,161
Instance Quantity Uom	MBH Net
Instance Manufacturer	A. L. Eastmond & Sons Inc.
Equipment	7558-2
Capacity/Size Quantity	5,161
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	1999
Source of Installation	Documented
Deficiency	No deficiencies recorded
<b>Fuel System</b>	
Instance on Basement	Inspected
<b>Boiler Fresh Air Louver/Damper</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Burner/Burner Control Panel</b>	

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>HEATING PLANT</b>	
<b>Fuel System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Fuel Oil Storage/Supply System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Trains And Vent At The Boiler</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Enclosed IDF Room</b>	
Instance on Room 262 Closet	Inspected
<b>Dedicated A/C Equipment</b>	
Instance on Room 262 Closet	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DOES NOT EXIST
Deficiency Location/Instance	Room 262 Closet
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>KITCHEN</b>	
Instance on 1st Floor	Inspected
<b>CO Detector</b>	
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas System</b>	
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Grease Trap</b>	
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood</b>	
Instance on 1st Floor	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Hood Exhaust Ductwork</b>	
Instance on 1st Floor	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Hood Exhaust Fan</b>	
	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>KITCHEN</b>	
<b>Hood Exhaust Fan</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Fire Suppression System</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hot Water Temperature Booster</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Kitchen Sink</b>	Inspected
Instance on 1st Floor	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>MDF Room</b>	Inspected
Instance on Room 267	Inspected
<b>Dedicated A/C Equipment</b>	Inspected
Instance on Room 267	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>SCIENCE DEMO ROOM</b>	Does not Exist
<b>SCIENCE LAB</b>	Does not Exist
<b>SCIENCE PREP ROOM</b>	Does not Exist
<b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b>	Inspected
<b>Dry Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Wet Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Fire Booster Pump Assembly</b>	Does not Exist
<b>Roof Tank</b>	Does not Exist
<b>Siamese Connection</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Sprinkler Head</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Sprinkler Piping</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Standpipe System</b>	Inspected
<b>Hose Valve Assembly</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Piping</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Water Gong</b>	Does not Exist
<b>SWIMMING POOL</b>	Does not Exist
<b>VENTILATION</b>	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

K204

Question	Response
<b>VENTILATION</b>	
<b>Exhaust Fan</b>	Inspected
Approximate Total # of Fans	1-25
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Heating And Ventilating Unit</b>	Does not Exist
<b>Metal Ductwork</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	DAMAGED FLEXIBLE CONNECTION
Deficiency Location/Instance	Basement MER
Deficiency Quantity	4
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Supply Fan</b>	Inspected
Approximate Total # of Fans	1-5
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Unit Ventilator</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded