

**NYC Department of Education**  
**Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

K684

**Asset:** P.S. 188 GYM - BROOKLYN, 2815 WEST 35 STREET, New York, 11224

Inspection Id	Inspection Type	Time In	Last Edited
ME : K684	Mechanical	2018-04-05 8:42 AM	2018-04-10 3:22 PM

Asset Data

Question	Answer
Are there fuel tanks?	No
Total # of water main service entries to the asset	3
MERs/Fan Rooms Locations	None
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	No
Have any Systems/Major Building Components been upgraded?	No

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
No condition recorded								

Inspection

Question	Response
<b>Mechanical</b>	
<b>AIR CONDITIONING</b>	Inspected
<b>Chilled Water System</b>	Does not Exist
<b>Condenser Water Distribution: Piping, Pumps and Auxiliaries</b>	Does not Exist
<b>Cooling Coil in Ductwork</b>	Does not Exist
<b>Cooling Tower</b>	Does not Exist
<b>DX Split System</b>	Does not Exist
<b>Dry Cooler</b>	Does not Exist
<b>Packaged / Rooftop Unit</b>	Inspected
Instance	Upper Roof
Instance Condition	1 - Good
Instance Quantity	2
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Annex Air
Equipment	RTU-1, RTU-2
Capacity/Size Quantity	15
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2012
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Lower Roof
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Carrier
Equipment	RTU-3
Capacity/Size Quantity	3

**NYC Department of Education  
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

K684

Question	Response
<b>AIR CONDITIONING</b>	
<b>Packaged / Rooftop Unit</b>	
Capacity/Size UOM	Tons
Source of Capacity/Size	Documented
Installation Year	2012
Source of Installation	Documented
Deficiency	No deficiencies recorded
<b>Packaged Terminal A/C</b>	Does not Exist
<b>Refrigerant Piping</b>	Does not Exist
<b>Return Fan</b>	Does not Exist
<b>CENTRAL ACID WASTE NEUTRALIZING TANK</b>	Does not Exist
<b>CLIMATE CONTROL SYSTEM</b>	Does not Exist
<b>COMPACTOR</b>	Does not Exist
<b>CONVEYING</b>	Does not Exist
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Cold Water System</b>	Inspected
<b>Gravity System</b>	Does not Exist
<b>Pressure Booster System</b>	Does not Exist
<b>Water Service</b>	Inspected
Instance	Room 104
Instance Condition	1 - Good
Instance Quantity	3
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Room 104
Deficiency Quantity	3
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo	No photo recorded
Violations	No violations recorded.
<b>Domestic Hot Water System</b>	Inspected
<b>Domestic Hot Water Remote Storage Tank</b>	Does not Exist
<b>Domestic Water Heat Exchanger</b>	Does not Exist
<b>Electric Domestic Water Heater</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Gas Fired Domestic Water Heater</b>	Does not Exist
<b>Oil Fired Domestic Water Heater</b>	Does not Exist
<b>Domestic Water Distribution Piping</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	
<b>Interior Storm Piping</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Sewage/Waste/Vent Piping</b>	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

K684

<b>Question</b>	<b>Response</b>
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	Inspected
<b>Sewage/Waste/Vent Piping</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Sewage Ejector Pump</b>	Does not Exist
<b>Sump Pump</b>	Does not Exist
<b>DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)</b>	Does not Exist
<b>FIXTURES</b>	Inspected
<b>Staff And Other</b>	Inspected
<b>Janitor Sink</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Toilet</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Urinal</b>	Does not Exist
<b>Student</b>	Inspected
<b>Drinking Fountain</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Locker Room Shower</b>	Does not Exist
<b>Sink And Fountain Combo Unit</b>	Does not Exist
<b>Toilet</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Urinal</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>GAS FIRED FURNACE</b>	Does not Exist
<b>GAS SERVICE</b>	Inspected
<b>Gas Distribution Piping</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Gas Meter Room Exhaust Fan</b>	Does not Exist
<b>Gas Meter Room Vent</b>	Does not Exist
<b>Gas Pressure Booster</b>	Does not Exist
<b>CO/Gas Leak Detection</b>	Does not Exist
<b>HEATING</b>	Inspected
<b>Heating Coil In Ductwork</b>	Does not Exist
<b>Hydronic Heating</b>	Does not Exist
<b>Radiator/Convactor/Fin Tube</b>	Inspected
Condition	1 - Good

**NYC Department of Education  
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

K684

Question	Response
<b>HEATING</b>	
<b>Radiator/Convactor/Fin Tube</b>	Inspected
Deficiency	No deficiencies recorded
<b>Steam Heating</b>	Does not Exist
<b>Steam supplied by External Sources</b>	Does not Exist
<b>Unit Heater/Cabinet Heater</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>HEATING PLANT</b>	
<b>Enclosed IDF Room</b>	Does not Exist
<b>KITCHEN</b>	
<b>MDF Room</b>	Does not Exist
<b>SCIENCE DEMO ROOM</b>	
<b>SCIENCE LAB</b>	Does not Exist
<b>SCIENCE PREP ROOM</b>	
<b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b>	
<b>Dry Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Wet Sprinkler Alarm Valve Assembly</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Fire Booster Pump Assembly</b>	Does not Exist
<b>Roof Tank</b>	Does not Exist
<b>Siamese Connection</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Sprinkler Head</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Sprinkler Piping</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Standpipe System</b>	Does not Exist
<b>Water Gong</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>SWIMMING POOL</b>	
<b>VENTILATION</b>	
<b>Exhaust Fan</b>	Inspected
Approximate Total # of Fans	1-25
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Heating And Ventilating Unit</b>	Does not Exist
<b>Metal Ductwork</b>	Inspected
Condition	1 - Good
Deficiency	DEFECTIVE REGISTER/DIFFUSER
Deficiency Location/Instance	Gymnasium
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE

**NYC Department of Education**  
**Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

K684

Question	Response
<b>VENTILATION</b>	
<b>Metal Ductwork</b>	
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Supply Fan</b>	Does not Exist
<b>Unit Ventilator</b>	Does not Exist