

**NYC Department of Education  
Building Condition Assessment Survey 2018-2019**

**Mechanical Inspection**

**M116**

School: P.S. 116 - MANHATTAN, 210 EAST 33 STREET, MANHATTAN, NY, 10016

| InspectionId | Inspection Type | Time In            | Last Edited        |
|--------------|-----------------|--------------------|--------------------|
| 4180         | MECHANICAL      | 2019-04-29 12:01PM | 2019-06-11 10:53AM |

**Asset Data**

| Question  | Answer   |
|---|--|
| Have any Systems/Major Building Components been upgraded?   | Systems: DX Split System - Outdoor Units (2 of 6) for Gymnasium and Cooling Coils in Ductwork; MDF Room - Dedicated A/C Equipment (DX Split System); F&T/Steam Drip Traps; Terminal Unit Thermostatic Traps<br>Years: 2015<br>Systems: Supply Fan; Heating Coils in Ductwork<br>Years: 2014<br>Systems: Water Service; DX Split System for Elevator Machine Room (1 of 6)<br>Years: 2011<br>Systems: Elevator refurbished; Fixtures - Toilets, Sinks, Urinals (except Men Toilet Room 502)<br>Years: 2010<br>Systems: DX Split System for Cafeteria (3 of 6)<br>Years: 2008<br>Systems: Heating Plant; Gas Service; Sump Pump; Domestic Hot Water System; Climate Control System; Steam Condensate Return Pumping System; Unit Heater/Cabinet Heaters<br>Years: 2016 |
| Are there fuel tanks?                                       | No   |
| Total # of water main service entries to the asset          | 2  |
| MERs/Fan Rooms Locations                                    | Boiler Room Mechanical Area; 3rd Floor Roof - Penthouse MER; 5th Floor Roof - Penthouse Fan Room   |
| Are there any Emergency Stop Switches with Missing Hammers? | No components  |

**Priority Condition**

| Exist Last Year? | Priority Category | Condition Description | Component Affected | Location Description | Person(s) Notified | Person(s) Title | Photo Image |  |
|------------------|-------------------|-----------------------|--------------------|----------------------|--------------------|-----------------|-------------|--|
|                  |                   | No condition recorded |                    |                      |                    |                 |             |  |

**Inspection**

| Question  | Response                 |
|---|--------------------------|
| <b>Mechanical</b>   |                          |
| <b>AIR CONDITIONING</b>                                     | Inspected                |
| Chilled Water System  | Does not exist           |
| Condenser Water Distribution: Piping, Pumps and Auxiliaries | Does not exist           |
| Cooling Coil in Ductwork                                    | Inspected                |
| Condition   | 1- Good                  |
| Deficiency  | No deficiencies recorded |
| Cooling Tower   | Does not exist           |
| Dry Cooler  | Does not exist           |
| DX Split System   | Inspected                |
| Indoor Unit   | Inspected                |
| Condition   | 2- Between Good and Fair |
| Deficiency  | UP TO 5 TONS:DEFECTIVE   |
| Deficiency Location/Instance                                | Cafeteria                |
| Deficiency Quantity   | 1                        |
| Quantity Uom  | EACH                     |
| Potential Action  | REPAIR                   |
| Urgency of Action   | PRIORITY 3               |
| Purpose of Action   | LEVEL 2                  |

**NYC Department of Education  
Building Condition Assessment Survey 2018-2019**

***Mechanical Inspection***

**M116**

| <b>Question</b>                                | <b>Response</b>             |
|--|-----------------------------|
| <b>AIR CONDITIONING</b>                        |                             |
| <b>DX Split System</b>                         |                             |
| <b>Indoor Unit</b>                             |                             |
| Violations                                     | No violations recorded      |
| <b>Outdoor Unit</b>                            | Inspected                   |
| Condition                                      | 1- Good                     |
| Deficiency                                     | No deficiencies recorded    |
| <b>Packaged / Rooftop Unit</b>                 | Does not exist              |
| <b>Packaged Terminal A/C</b>                   | Does not exist              |
| <b>Refrigerant Piping</b>                      | Inspected                   |
| Condition                                      | 1- Good                     |
| Deficiency                                     | No deficiencies recorded    |
| <b>Return Fan</b>                              | Does not exist              |
| <b>CENTRAL ACID WASTE NEUTRALIZING TANK</b>    | Does not exist              |
| <b>CLIMATE CONTROL SYSTEM</b>                  | Inspected                   |
| <b>BMS</b>                                     | Inspected                   |
| Instance                                       | Throughout except Cafeteria |
| Instance Condition                             | 1- Good                     |
| Instance Quantity                              | 1                           |
| Instance Quantity Uom                          | EACH                        |
| Building Area Covered by Operational System    | 81-100%                     |
| Installation Year                              | 2017                        |
| Source of Installation Year                    | Custodial Staff             |
| Deficiency                                     | No deficiencies recorded    |
| <b>Electric System</b>                         | Does not exist              |
| <b>Hybrid System</b>                           | Does not exist              |
| <b>Pneumatic System</b>                        | Does not exist              |
| <b>COMPACTOR</b>                               | Does not exist              |
| <b>CONVEYING</b>                               | Inspected                   |
| <b>Ash Hoist</b>                               | Does not exist              |
| <b>Dumbwaiter</b>                              | Does not exist              |
| <b>Elevator</b>                                | Inspected                   |
| Condition                                      | 2- Between Good and Fair    |
| Are all the existing elevators operable?       | Yes                         |
| Deficiency                                     | No deficiencies recorded    |
| <b>Escalator</b>                               | Does not exist              |
| <b>Non-auditorium Handicap Lift - Stair</b>    | Does not exist              |
| <b>Non-auditorium Handicap Lift - Vertical</b> | Does not exist              |
| <b>Sidewalk Elevator</b>                       | Does not exist              |
| <b>DOMESTIC WATER SYSTEM</b>                   | Inspected                   |
| <b>Domestic Cold Water System</b>              | Inspected                   |
| <b>Gravity System</b>                          | Does not exist              |
| <b>Pressure Booster System</b>                 | Inspected                   |
| <b>Electric Pressure Booster System</b>        | Does not exist              |
| <b>Hydraulic/Pneumatic Booster System</b>      | Inspected                   |
| <b>Domestic Cold Water Tank</b>                | Inspected                   |
| Condition                                      | 3- Fair                     |
| Deficiency                                     | No deficiencies recorded    |
| <b>Pressure Booster Pump</b>                   | Inspected                   |
| Condition                                      | 3- Fair                     |
| Deficiency                                     | DEFECTIVE                   |
| Deficiency Location/Instance                   | Boiler Room                 |
| Deficiency Quantity                            | 1                           |
| Quantity Uom                                   | EACH                        |

**NYC Department of Education  
Building Condition Assessment Survey 2018-2019**

**Mechanical Inspection**

**M116**

| Question                                      | Response   |
|---|--|
| <b>DOMESTIC WATER SYSTEM</b>                  |  |
| <b>Domestic Cold Water System</b>             |  |
| <b>Pressure Booster System</b>                |  |
| <b>Hydraulic/Pneumatic Booster System</b>     |  |
| <b>Pressure Booster Pump</b>                  |  |
| Potential Action                              | MAINTENANCE  |
| Urgency of Action                             | PRIORITY 3   |
| Purpose of Action                             | LEVEL 2  |
| Violations                                    | No violations recorded   |
| <b>Water Pressure Booster - Compressor</b>    | Inspected  |
| Condition                                     | 3- Fair  |
| Deficiency                                    | No deficiencies recorded                                       |
| <b>Water Service</b>                          | Inspected  |
| Instance                                      | Basement - Water Meter Room near Stair "C", Custodian Workshop |
| Instance Condition                            | 1- Good  |
| Instance Quantity                             | 2  |
| Instance Quantity Uom                         | EACH   |
| Deficiency                                    | WATER MAIN:MISSING BACKFLOW PREVENTION DEVICE                  |
| Deficiency Location/Instance                  | Basement - Water Meter Room near Stair "C", Custodian Workshop |
| Deficiency Quantity                           | 2  |
| Quantity Uom                                  | EACH   |
| Potential Action                              | INSTALL  |
| Urgency of Action                             | PRIORITY 3   |
| Purpose of Action                             | LEVEL 2  |
| Violations                                    | No violations recorded   |
| <b>Domestic Hot Water System</b>              | Inspected  |
| <b>Domestic Hot Water Remote Storage Tank</b> | Inspected  |
| Condition                                     | 1- Good  |
| Deficiency                                    | No deficiencies recorded                                       |
| <b>Domestic Water Heat Exchanger</b>          | Does not exist   |
| <b>Electric Domestic Water Heater</b>         | Does not exist   |
| <b>Gas Fired Domestic Water Heater</b>        | Inspected  |
| Instance                                      | Boiler Room Mechanical Area                                    |
| Instance Condition                            | 1- Good  |
| Instance Quantity                             | 1  |
| Instance Quantity Uom                         | EACH   |
| Manufacturer                                  | Lochinvar  |
| EquipmentId                                   | N/A  |
| Capacity/Size Quantity                        | 250  |
| Capacity/Size UOM                             | MBH Input  |
| Capacity/Size 2 Quantity                      | 0  |
| Capacity/Size 2 UOM                           | Gallons  |
| Source of Capacity/Size                       | Documented   |
| Installation Year                             | 2017   |
| Source of Installation Year                   | Custodial Staff  |
| Deficiency                                    | No deficiencies recorded                                       |
| <b>Oil Fired Domestic Water Heater</b>        | Does not exist   |
| <b>Domestic Water Distribution Piping</b>     | Inspected  |
| Condition                                     | 3- Fair  |
| Deficiency                                    | No deficiencies recorded                                       |
| <b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>      | Inspected  |
| <b>Interior Storm Piping</b>                  | Inspected  |

**NYC Department of Education  
Building Condition Assessment Survey 2018-2019**

***Mechanical Inspection***

**M116**

| <b>Question</b>  | <b>Response</b>          |
|--|--------------------------|
| <b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>               |                          |
| <b>Interior Storm Piping</b>                           |                          |
| Condition  | 3- Fair                  |
| Deficiency   | No deficiencies recorded |
| <b>Sewage Ejector Pump</b>                             |                          |
|  | Does not exist           |
| <b>Sewage/Waste/Vent Piping</b>                        |                          |
| Condition  | Inspected                |
| Deficiency   | 3- Fair                  |
| Deficiency   | No deficiencies recorded |
| <b>Sump Pump</b>                                       |                          |
| Condition  | Inspected                |
| Deficiency   | 1- Good                  |
| Deficiency   | No deficiencies recorded |
| <b>DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)</b> |                          |
|  | Does not exist           |
| <b>Enclosed IDF Room</b>                               |                          |
| Instance on Rooms 222, 322                             | Inspected                |
| <b>Dedicated A/C Equipment</b>                         |                          |
| Instance on Rooms 222, 322                             | Inspected                |
| Instance Condition                                     | 4- Between Fair and Poor |
| Deficiency   | DOES NOT EXIST           |
| Deficiency Location/Instance                           | Rooms 222, 322           |
| Deficiency Quantity                                    | 2                        |
| Quantity Uom   | EACH                     |
| Potential Action                                       | INSTALL                  |
| Urgency of Action                                      | PRIORITY 3               |
| Purpose of Action                                      | LEVEL 2                  |
| Violations   | No violations recorded   |
| <b>FIXTURES</b>  |                          |
|  | Inspected                |
| <b>Staff And Other</b>                                 |                          |
|  | Inspected                |
| <b>Janitor Sink</b>                                    |                          |
| Condition  | Inspected                |
| Condition  | 3- Fair                  |
| Deficiency   | No deficiencies recorded |
| <b>Lavatory/Sink</b>                                   |                          |
| Condition  | Inspected                |
| Condition  | 2- Between Good and Fair |
| Deficiency   | No deficiencies recorded |
| <b>Toilet</b>  |                          |
| Condition  | Inspected                |
| Condition  | 2- Between Good and Fair |
| Deficiency   | No deficiencies recorded |
| <b>Urinal</b>  |                          |
| Condition  | Inspected                |
| Condition  | 2- Between Good and Fair |
| Deficiency   | No deficiencies recorded |
| <b>Student</b>   |                          |
|  | Inspected                |
| <b>Drinking Fountain</b>                               |                          |
| Condition  | Inspected                |
| Condition  | 3- Fair                  |
| Deficiency   | No deficiencies recorded |
| <b>Lavatory/Sink</b>                                   |                          |
| Condition  | Inspected                |
| Condition  | 2- Between Good and Fair |
| Deficiency   | No deficiencies recorded |
| <b>Locker Room Shower</b>                              |                          |
|  | Does not exist           |
| <b>Sink And Fountain Combo Unit</b>                    |                          |
| Condition  | Inspected                |
| Condition  | 3- Fair                  |
| Deficiency   | No deficiencies recorded |
| <b>Toilet</b>  |                          |
| Condition  | Inspected                |
| Condition  | 2- Between Good and Fair |
| Deficiency   | No deficiencies recorded |

**NYC Department of Education  
Building Condition Assessment Survey 2018-2019**

***Mechanical Inspection***

**M116**

| <b>Question</b>                    | <b>Response</b>                                     |
|------------------------------------|---|
| <b>FIXTURES</b>                    |   |
| <b>Student</b>                     |   |
| <b>Urinal</b>                      | Inspected   |
| Condition                          | 2- Between Good and Fair                            |
| Deficiency                         | No deficiencies recorded                            |
| <b>GAS FIRED FURNACE</b>           | Does not exist                                      |
| <b>GAS SERVICE</b>                 | Inspected   |
| <b>CO/Gas Leak Detection</b>       | Inspected   |
| Instance                           | Boiler Room, Gas Meter Room (Gas Leak Detection)    |
| Instance Condition                 | 1- Good   |
| Instance Quantity                  | 1   |
| Instance Quantity Uom              | EACH  |
| Installation Year                  | 2017  |
| Source of Installation Year        | Custodial Staff                                     |
| Deficiency                         | No deficiencies recorded                            |
| Instance                           | Boiler Room, 1st Floor Corridor (CO Leak Detection) |
| Instance Condition                 | 1- Good   |
| Instance Quantity                  | 1   |
| Instance Quantity Uom              | EACH  |
| Installation Year                  | 2017  |
| Source of Installation Year        | Custodial Staff                                     |
| Deficiency                         | No deficiencies recorded                            |
| <b>Gas Distribution Piping</b>     | Inspected   |
| Condition                          | 1- Good   |
| Deficiency                         | No deficiencies recorded                            |
| <b>Gas Meter Room Exhaust Fan</b>  | Inspected   |
| Condition                          | 1- Good   |
| Deficiency                         | No deficiencies recorded                            |
| <b>Gas Meter Room Vent</b>         | Inspected   |
| Condition                          | 1- Good   |
| Deficiency                         | No deficiencies recorded                            |
| <b>Gas Pressure Booster</b>        | Inspected   |
| Instance                           | Gas Meter Room                                      |
| Instance Condition                 | 1- Good   |
| Instance Quantity                  | 2   |
| Instance Quantity Uom              | EACH  |
| Manufacturer                       | Eclipse   |
| EquipmentId                        | N/A   |
| Capacity/Size Quantity             | 23000   |
| Capacity/Size UOM                  | SCFH  |
| Source of Capacity/Size            | Documented  |
| Installation Year                  | 2017  |
| Source of Installation Year        | Custodial Staff                                     |
| Deficiency                         | No deficiencies recorded                            |
| <b>HEATING</b>                     | Inspected   |
| <b>Heating Coil In Ductwork</b>    | Inspected   |
| Condition                          | 1- Good   |
| Deficiency                         | No deficiencies recorded                            |
| <b>Hydronic Heating</b>            | Does not exist                                      |
| <b>Radiator/Convactor/Fin Tube</b> | Inspected   |
| Condition                          | 2- Between Good and Fair                            |
| Deficiency                         | No deficiencies recorded                            |
| <b>Steam Heating</b>               | Inspected   |
| <b>F&amp;T/Steam Drip Trap</b>     | Inspected   |

**NYC Department of Education  
Building Condition Assessment Survey 2018-2019**

***Mechanical Inspection***

**M116**

| <b>Question</b>                                | <b>Response</b>          |
|--|--------------------------|
| <b>HEATING</b>                                 |                          |
| <b>Steam Heating</b>                           |                          |
| <b>F&amp;T/Steam Drip Trap</b>                 |                          |
| Condition                                      | 1- Good                  |
| Deficiency                                     | No deficiencies recorded |
| <b>MER Steam and Condensate Piping</b>         |                          |
| Condition                                      | Inspected                |
| Deficiency                                     | No deficiencies recorded |
| <b>Steam Condensate Return Piping</b>          |                          |
| Condition                                      | Inspected                |
| Deficiency                                     | 3- Fair                  |
| <b>Steam Condensate Return Pumping System</b>  |                          |
| Condition                                      | Inspected                |
| Deficiency                                     | 1- Good                  |
| <b>Steam Piping</b>                            |                          |
| Condition                                      | Inspected                |
| Deficiency                                     | 3- Fair                  |
| <b>Terminal Unit Thermostatic Trap</b>         |                          |
| Condition                                      | Inspected                |
| Deficiency                                     | 1- Good                  |
| <b>Steam supplied by External Sources</b>      |                          |
| Condition                                      | Does not exist           |
| <b>Unit Heater/Cabinet Heater</b>              |                          |
| Condition                                      | Inspected                |
| Deficiency                                     | 1- Good                  |
| <b>HEATING PLANT</b>                           |                          |
| Replacement Quantity                           | 9,096                    |
| Replacement Uom                                | MBH NET                  |
| Instance on Basement                           | Inspected                |
| Burner Type                                    | Gas                      |
| Heating Plant Oil Number                       | N/A                      |
| <b>Boiler Auxiliaries</b>                      |                          |
| Instance on Basement                           | Inspected                |
| <b>Boiler Auxiliary Piping</b>                 |                          |
| Instance on Basement                           | Inspected                |
| Instance Condition                             | 1- Good                  |
| Deficiency                                     | No deficiencies recorded |
| <b>Boiler Emergency Stop Switch</b>            |                          |
| Instance on Basement                           | Inspected                |
| Instance Condition                             | 1- Good                  |
| Deficiency                                     | No deficiencies recorded |
| <b>Boiler Feedwater System</b>                 |                          |
| Instance on Basement                           | Inspected                |
| Instance Condition                             | 1- Good                  |
| Deficiency                                     | No deficiencies recorded |
| <b>Boiler Feedwater Treatment(Automatic)</b>   |                          |
| Instance on Basement                           | Inspected                |
| Instance Condition                             | 1- Good                  |
| Deficiency                                     | No deficiencies recorded |
| <b>Boiler Flue Exhaust</b>                     |                          |
| Instance on Basement                           | Inspected                |
| Instance Condition                             | 1- Good                  |
| Deficiency                                     | No deficiencies recorded |
| <b>Boiler Make-up Water Backflow Preventer</b> |                          |

**NYC Department of Education  
Building Condition Assessment Survey 2018-2019**

***Mechanical Inspection***

**M116**

| <b>Question</b>                                | <b>Response</b>          |
|--|--------------------------|
| <b>HEATING PLANT</b>                           |                          |
| <b>Boiler Auxiliaries</b>                      |                          |
| <b>Boiler Make-up Water Backflow Preventer</b> |                          |
| Instance on Basement                           | Inspected                |
| Instance Condition                             | 1- Good                  |
| Deficiency                                     | No deficiencies recorded |
| <b>Boiler Room Steam And Condensate Piping</b> |                          |
| Instance on Basement                           | Inspected                |
| Instance Condition                             | 1- Good                  |
| Deficiency                                     | No deficiencies recorded |
| <b>Boiler Safety Valve</b>                     |                          |
| Instance on Basement                           | Inspected                |
| Instance Condition                             | 1- Good                  |
| Deficiency                                     | No deficiencies recorded |
| <b>Boiler System</b>                           |                          |
| Instance on Basement                           | Inspected                |
| <b>Coal-fired Boiler</b>                       |                          |
| Instance on Basement                           | Does not exist           |
| <b>Hot Water Boiler</b>                        |                          |
| Instance on Basement                           | Does not exist           |
| <b>Modular Boiler</b>                          |                          |
| Instance on Basement                           | Does not exist           |
| <b>Steam Boiler</b>                            |                          |
| Instance on Basement                           | Inspected                |
| Instance                                       | Boiler Room              |
| Instance Condition                             | 1- Good                  |
| Instance Quantity                              | 4,548                    |
| Instance Quantity Uom                          | MBH NET                  |
| Manufacturer                                   | Burnham                  |
| EquipmentId                                    | 4600-01                  |
| Capacity/Size Quantity                         | 5858                     |
| Capacity/Size UOM                              | MBH Gross                |
| Source of Capacity/Size                        | Documented               |
| Installation Year                              | 2017                     |
| Source of Installation Year                    | Custodial Staff          |
| Deficiency                                     | No deficiencies recorded |
| Instance                                       | Boiler Room              |
| Instance Condition                             | 1- Good                  |
| Instance Quantity                              | 4,548                    |
| Instance Quantity Uom                          | MBH NET                  |
| Manufacturer                                   | Burnham                  |
| EquipmentId                                    | 4600-02                  |
| Capacity/Size Quantity                         | 5858                     |
| Capacity/Size UOM                              | MBH Gross                |
| Source of Capacity/Size                        | Documented               |
| Installation Year                              | 2017                     |
| Source of Installation Year                    | Custodial Staff          |
| Deficiency                                     | No deficiencies recorded |
| <b>Fuel System</b>                             |                          |
| Instance on Basement                           | Inspected                |
| <b>Boiler Fresh Air Louver/Damper</b>          |                          |
| Instance on Basement                           | Inspected                |
| Instance Condition                             | 1- Good                  |
| Deficiency                                     | No deficiencies recorded |

**NYC Department of Education  
Building Condition Assessment Survey 2018-2019**

***Mechanical Inspection***

**M116**

| <b>Question</b>                          | <b>Response</b>          |
|--|--------------------------|
| <b>HEATING PLANT</b>                     |                          |
| <b>Fuel System</b>                       |                          |
| <b>Burner/Burner Control Panel</b>       |                          |
| Instance on Basement                     | Inspected                |
| Instance Condition                       | 1- Good                  |
| Deficiency                               | No deficiencies recorded |
| <b>Fuel Oil Storage/Supply System</b>    |                          |
| Instance on Basement                     | Does not exist           |
| <b>Gas Trains And Vent At The Boiler</b> |                          |
| Instance on Basement                     | Inspected                |
| Instance Condition                       | 1- Good                  |
| Deficiency                               | No deficiencies recorded |
| <b>KITCHEN</b>                           |                          |
| Instance on Basement                     | Inspected                |
| <b>CO Detector</b>                       |                          |
| Instance on Basement                     | Inspected                |
| Instance Condition                       | 1- Good                  |
| Deficiency                               | No deficiencies recorded |
| <b>Gas System</b>                        |                          |
| Instance on Basement                     | Inspected                |
| Instance Condition                       | 3- Fair                  |
| Deficiency                               | No deficiencies recorded |
| <b>Grease Trap</b>                       |                          |
| Instance on Basement                     | Inspected                |
| Instance Condition                       | 3- Fair                  |
| Deficiency                               | No deficiencies recorded |
| <b>Hood</b>                              |                          |
| Instance on Basement                     | Inspected                |
| Instance Condition                       | 3- Fair                  |
| Deficiency                               | No deficiencies recorded |
| <b>Hood Exhaust Ductwork</b>             |                          |
| Instance on Basement                     | Inspected                |
| Instance Condition                       | 3- Fair                  |
| Deficiency                               | No deficiencies recorded |
| <b>Hood Exhaust Fan</b>                  |                          |
| Instance on Basement                     | Inspected                |
| Instance Condition                       | 3- Fair                  |
| Deficiency                               | No deficiencies recorded |
| <b>Hood Fire Suppression System</b>      |                          |
| Instance on Basement                     | Does not exist           |
| <b>Hot Water Temperature Booster</b>     |                          |
| Instance on Basement                     | Does not exist           |
| <b>Kitchen Sink</b>                      |                          |
| Instance on Basement                     | Inspected                |
| Instance Condition                       | 3- Fair                  |
| Deficiency                               | No deficiencies recorded |
| <b>MDF Room</b>                          |                          |
| Instance on Room 101                     | Inspected                |
| <b>Dedicated A/C Equipment</b>           |                          |
| Instance on Room 101                     | Inspected                |
| Instance Condition                       | 1- Good                  |
| Deficiency                               | No deficiencies recorded |
| <b>SCIENCE DEMO ROOM</b>                 |                          |
|  | Does not exist           |



**NYC Department of Education  
Building Condition Assessment Survey 2018-2019**

***Mechanical Inspection***

**M116**

| <b>Question</b>                           | <b>Response</b>          |
|---|--------------------------|
| <b>SCIENCE LAB</b>                        | Does not exist           |
| <b>SCIENCE PREP ROOM</b>                  | Does not exist           |
| <b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b> | Inspected                |
| <b>Dry Sprinkler Alarm Valve Assembly</b> | Does not exist           |
| <b>Fire Booster Pump Assembly</b>         | Does not exist           |
| <b>Roof Tank</b>                          | Does not exist           |
| <b>Siamese Connection</b>                 | Does not exist           |
| <b>Sprinkler Head</b>                     | Inspected                |
| Condition                                 | 3- Fair                  |
| Deficiency                                | No deficiencies recorded |
| <b>Sprinkler Piping</b>                   | Inspected                |
| Condition                                 | 3- Fair                  |
| Deficiency                                | No deficiencies recorded |
| <b>Standpipe System</b>                   | Does not exist           |
| <b>Water Gong</b>                         | Does not exist           |
| <b>Wet Sprinkler Alarm Valve Assembly</b> | Does not exist           |
| <b>SWIMMING POOL</b>                      | Does not exist           |
| <b>VENTILATION</b>                        | Inspected                |
| <b>Exhaust Fan</b>                        | Inspected                |
| Condition                                 | 3- Fair                  |
| Approximate Total # of Fans               | 1-25                     |
| Deficiency                                | No deficiencies recorded |
| <b>Heating And Ventilating Unit</b>       | Does not exist           |
| <b>Metal Ductwork</b>                     | Inspected                |
| Condition                                 | 3- Fair                  |
| Deficiency                                | No deficiencies recorded |
| <b>Supply Fan</b>                         | Inspected                |
| Condition                                 | 1- Good                  |
| Approximate Total # of Fans               | 1-5                      |
| Deficiency                                | No deficiencies recorded |
| <b>Unit Ventilator</b>                    | Does not exist           |