

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Asset: P.S. 21 - QUEENS, 147-36 26TH AVENUE, New York, 11354

Inspection Id	Inspection Type	Time In	Last Edited
ME : Q021	Mechanical	2017-11-03 8:48 AM	2017-11-09 1:57 PM

Asset Data

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	2
Total capacity of all above ground tanks in gal.	15,000
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	4
MERs/Fan Rooms Locations	Basement MER
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	No
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: Fixtures - Student: Toilets, Urinals (75%); Fixtures - Staff And Other: Toilets, Urinals
	Years: 2017
	Systems: Sump Pumps; Domestic Hot Water Remote Storage Tanks; Domestic Water Heat Exchanger
	Years: 2016
	Systems: Climate Control System - BMS; DX Split System for camera room 218 (1 of 2); CO/Gas Leak Detection
	Years: 2014
	Systems: MDF Room - Dedicated A/C Equipment (DX Split System)
	Years: 2013

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
No	Defective CO/Gas Leak Detection	Control Panels are in Fault	GAS SERVICE CO/Gas Leak Detection	Building Addition - Gas Meter Room, Custodian's Office	Michael Sarrocco	Custodian	Sent to DSF	

Inspection

Question	Response
Mechanical	
AIR CONDITIONING	Inspected
Chilled Water System	Does not Exist
Condenser Water Distribution: Piping, Pumps and Auxiliaries	Does not Exist
Cooling Coil in Ductwork	Does not Exist
Cooling Tower	Does not Exist
DX Split System	Inspected
Indoor Unit	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Outdoor Unit	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Question	Response
AIR CONDITIONING	
Dry Cooler	Does not Exist
Packaged / Rooftop Unit	Inspected
Instance	Building Addition Roof
Instance Condition	3 - Fair
Instance Quantity	4
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Carrier
Equipment	HVAC-1, HVAC-3, HVAC-4, HVAC-10
Capacity/Size Quantity	4
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	1999
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Building Addition Roof
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Carrier
Equipment	HVAC-6
Capacity/Size Quantity	5
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	1999
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Building Addition Roof
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Carrier
Equipment	HVAC-5
Capacity/Size Quantity	7
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	1999
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Building Addition Roof
Instance Condition	3 - Fair
Instance Quantity	2
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Carrier
Equipment	HVAC-9, HVAC-11

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q021

Question	Response
AIR CONDITIONING	
Packaged / Rooftop Unit	
Capacity/Size Quantity	8
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	1999
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Building Addition Roof
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Carrier
Equipment	HVAC-8
Capacity/Size Quantity	11
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	1999
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Building Addition Roof
Instance Condition	4 - Between Fair and Poor
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Carrier
Equipment	HVAC-2
Capacity/Size Quantity	13
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	1999
Source of Installation	Documented
Deficiency	UP TO 20 TONS: DEFECTIVE COMPRESSOR
Deficiency Location/Instance	Building Addition Roof
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	UP TO 20 TONS: DEFECTIVE MOISTURE DRAINAGE (BASIN & TUBING)
Deficiency Location/Instance	Building Addition Roof
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Question	Response
AIR CONDITIONING	
Packaged / Rooftop Unit	
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Building Addition Roof
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Carrier
Equipment	HVAC-7
Capacity/Size Quantity	22
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	1999
Source of Installation	Documented
Deficiency	No deficiencies recorded
Packaged Terminal A/C	Does not Exist
Refrigerant Piping	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Return Fan	Does not Exist
CENTRAL ACID WASTE NEUTRALIZING TANK	Does not Exist
CLIMATE CONTROL SYSTEM	Inspected
BMS	Inspected
Instance	Throughout
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%
Installation Year	2014
Source of Installation	Custodial Staff
Deficiency	No deficiencies recorded
Pneumatic System	Does not Exist
Hybrid System	Does not Exist
Electric System	Does not Exist
COMPACTOR	Does not Exist
CONVEYING	Inspected
Dumbwaiter	Does not Exist
Elevator	Inspected
Are all the existing elevators operable?	Yes
Condition	3 - Fair
Deficiency	No deficiencies recorded
Escalator	Does not Exist
Non-auditorium Handicap Lift - Vertical	Does not Exist
Non-auditorium Handicap Lift - Stair	Does not Exist
Ash Hoist	Does not Exist
Sidewalk Elevator	Does not Exist

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Question	Response
DOMESTIC WATER SYSTEM	Inspected
Domestic Cold Water System	Inspected
Gravity System	Does not Exist
Pressure Booster System	Inspected
Electric Pressure Booster System	Inspected
Instance	Building Addition - Room B19B
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	SyncroFlo
Equipment	N/A
Capacity/Size Quantity	2
Capacity/Size UOM	Total # Pumps
Capacity/Size2 Quantity	10
Capacity/Size2 UOM	Total Pumps HP
Source of Capacity/Size	Documented
Installation Year	1999
Source of Installation	Documented
Deficiency	No deficiencies recorded
Hydraulic/Pneumatic Booster System	Does not Exist
Water Service	Inspected
Instance	Building Addition - Room B19B
Instance Condition	2 - Between Good and Fair
Instance Quantity	2
Instance Quantity Uom	EACH
Deficiency	No deficiencies recorded
Instance	Original Building - Room B4
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Original Building - Room B4
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Original Building - Basement MER Crawlspace
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Original Building - Basement MER Crawlspace
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Question	Response
DOMESTIC WATER SYSTEM	
Domestic Cold Water System	Inspected
Water Service	
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Domestic Hot Water System	Inspected
Domestic Hot Water Remote Storage Tank	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Domestic Water Heat Exchanger	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Electric Domestic Water Heater	Does not Exist
Gas Fired Domestic Water Heater	Inspected
Instance	Building Addition - Outside Gas Meter Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	PVI
Equipment	N/A
Capacity/Size Quantity	400
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	225
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	1999
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Laars
Equipment	N/A
Capacity/Size Quantity	625
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	0
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	1981
Source of Installation	Documented
Deficiency	BEYOND USEFUL LIFE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 2

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q021

Question	Response
DOMESTIC WATER SYSTEM	
Domestic Hot Water System	Inspected
Gas Fired Domestic Water Heater	Inspected
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Oil Fired Domestic Water Heater	Does not Exist
Domestic Water Distribution Piping	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
DRAIN/WASTE/VENT AND STORM SYSTEM	Inspected
Interior Storm Piping	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Sewage/Waste/Vent Piping	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Sewage Ejector Pump	Does not Exist
Sump Pump	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)	Does not Exist
FIXTURES	Inspected
Staff And Other	Inspected
Janitor Sink	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Lavatory/Sink	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Toilet	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Urinal	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Student	Inspected
Drinking Fountain	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Lavatory/Sink	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Locker Room Shower	Inspected
Instance on 1st Floor	Inaccessible
Instance Quantity	1
Instance Quantity Uom	EACH
Sink And Fountain Combo Unit	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Question	Response
FIXTURES	
Student	
Toilet	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Urinal	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
GAS FIRED FURNACE	Does not Exist
GAS SERVICE	
Gas Distribution Piping	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Gas Meter Room Exhaust Fan	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Gas Meter Room Vent	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Gas Pressure Booster	Does not Exist
CO/Gas Leak Detection	Inspected
Instance	Building Addition - Gas Meter Room
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2014
Source of Installation	Custodial Staff
Deficiency	DEFECTIVE CONTROL PANEL
Deficiency Location/Instance	Building Addition - Gas Meter Room, Custodian's Office
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
HEATING	
Heating Coil In Ductwork	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hydronic Heating	Does not Exist
Radiator/Convactor/Fin Tube	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Steam Heating	Inspected
F&T/Steam Drip Trap	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
MER Steam and Condensate Piping	Inspected
Condition	3 - Fair

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Question	Response
HEATING	
Steam Heating	
MER Steam and Condensate Piping	Inspected
Deficiency	No deficiencies recorded
Steam Condensate Return Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Steam Condensate Return Pumping System	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Steam Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Terminal Unit Thermostatic Trap	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Steam supplied by External Sources	Does not Exist
Unit Heater/Cabinet Heater	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
HEATING PLANT	
Replacement Quantity	9,440
Replacement Uom	MBH Net
Instance on Basement	Inspected
Burner Type	Oil
Heating Plant Oil Number	4
Boiler Auxiliaries	Inspected
Instance on Basement	Inspected
Boiler Auxiliary Piping	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Emergency Stop Switch	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Feedwater System	
Instance on Basement	Does not Exist
Boiler Feedwater Treatment(Automatic)	
Instance on Basement	Does not Exist
Boiler Flue Exhaust	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Make-up Water Backflow Preventer	
Instance on Basement	Does not Exist
Boiler Room Steam And Condensate Piping	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Safety Valve	

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Question	Response
HEATING PLANT	
Boiler Auxiliaries	Inspected
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler System	Inspected
Instance on Basement	Inspected
Coal-fired Boiler	
Instance on Basement	Does not Exist
Hot Water Boiler	
Instance on Basement	Does not Exist
Modular Boiler	
Instance on Basement	Does not Exist
Steam Boiler	
Instance on Basement	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	4,720
Instance Quantity Uom	MBH Net
Instance Manufacturer	National U.S. Radiator Corp.
Equipment	50809-01
Capacity/Size Quantity	4,720
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	1963
Source of Installation	Documented
Deficiency	BEYOND USEFUL LIFE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	4,720
Instance Quantity Uom	MBH Net
Instance Manufacturer	National U.S. Radiator Corp.
Equipment	50809-02
Capacity/Size Quantity	4,720
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	1963
Source of Installation	Documented
Deficiency	BEYOND USEFUL LIFE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Question	Response
HEATING PLANT	
Boiler System	Inspected
Steam Boiler	
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Fuel System	Inspected
Instance on Basement	Inspected
Boiler Fresh Air Louver/Damper	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Burner/Burner Control Panel	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Fuel Oil Storage/Supply System	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Gas Trains And Vent At The Boiler	
Instance on Basement	Does not Exist
Enclosed IDF Room	Inspected
Instance on Rooms B21A, 122, 306	Inspected
Dedicated A/C Equipment	Inspected
Instance on Rooms B21A, 122, 306	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DOES NOT EXIST
Deficiency Location/Instance	Rooms B21A, 122, 306
Deficiency Quantity	3
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
KITCHEN	Inspected
Instance on 1st Floor	Inspected
Instance on Basement	Inspected
CO Detector	Inspected
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Gas System	Inspected

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Question	Response
KITCHEN	
Gas System	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Grease Trap	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hood	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hood Exhaust Ductwork	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hood Exhaust Fan	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hood Fire Suppression System	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Instance on 1st Floor	Does not Exist
Hot Water Temperature Booster	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Instance on 1st Floor	Does not Exist
Kitchen Sink	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Instance on 1st Floor	Inspected

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Question	Response
KITCHEN	
Kitchen Sink	
Condition	3 - Fair
Deficiency	MISSING INDIRECT WASTE
Deficiency Location/Instance	Kitchen
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
MDF Room	
	Inspected
Instance on Room 301	Inspected
Dedicated A/C Equipment	
	Inspected
Instance on Room 301	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
SCIENCE DEMO ROOM	
	Does not Exist
SCIENCE LAB	
	Does not Exist
SCIENCE PREP ROOM	
	Does not Exist
SPRINKLERS, STANDPIPE, FIRE SYSTEM	
	Inspected
Dry Sprinkler Alarm Valve Assembly	
	Does not Exist
Wet Sprinkler Alarm Valve Assembly	
	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Fire Booster Pump Assembly	
	Does not Exist
Roof Tank	
	Does not Exist
Siamese Connection	
	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Sprinkler Head	
	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Sprinkler Piping	
	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Standpipe System	
	Inspected
Hose Valve Assembly	
	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Piping	
	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Water Gong	
	Does not Exist
SWIMMING POOL	
	Does not Exist
VENTILATION	
	Inspected
Exhaust Fan	
	Inspected
Approximate Total # of Fans	1-25

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q021

Question	Response
VENTILATION	
Exhaust Fan	
Condition	3 - Fair
Deficiency	DEFECTIVE MOTOR
Deficiency Location/Instance	Main Roof
Deficiency Quantity	5
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Heating And Ventilating Unit	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Metal Ductwork	
	Inspected
Condition	3 - Fair
Deficiency	DAMAGED FLEXIBLE CONNECTION
Deficiency Location/Instance	Basement MER at Gym EF
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Supply Fan	
	Inspected
Approximate Total # of Fans	1-5
Condition	3 - Fair
Deficiency	No deficiencies recorded
Unit Ventilator	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded