

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q056

**Asset:** P.S. 56 (OLD R HILL AX) - QUEENS, 86-10 114TH STREET, New York, 11419

Inspection Id	Inspection Type	Time In	Last Edited
ME : Q056	Mechanical	2018-10-29 12:06 PM	2018-11-14 4:57 PM

Asset Data

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	1
Total capacity of all above ground tanks in gal.	7500
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	3
MERs/Fan Rooms Locations	Boiler Room MER
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	Yes
Location(s)	Boy's Toilet Room 350, Girl's Toilet Room 353, Room B109
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: Gas Fired Domestic Water Heater; Boiler #2 Retubed
	Years: 2018
	Systems: Boiler #1 Retubed
	Years: 2017
	Systems: CO/Gas Leak Detection; Fixtures - Student: Urinals (50%)
	Years: 2015
	Systems: Water Service; Electric Pressure Booster System; MDF Room - Dedicated A/C Equipment (DX Split System)
	Years: 2014

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
No	Defective Boiler Safety Auxiliary	Leakage from Level Sight Glass	HEATING PLANT   Boiler System   Steam Boiler	Boiler Room	Frank Perez-Guerra	Fireman	Sent to DSF	

Inspection

Question	Response
<b>Mechanical</b>	
<b>AIR CONDITIONING</b>	Does not Exist
<b>CENTRAL ACID WASTE NEUTRALIZING TANK</b>	Does not Exist
<b>CLIMATE CONTROL SYSTEM</b>	Inspected
<b>BMS</b>	Does not Exist
<b>Pneumatic System</b>	Inspected
Instance	Throughout
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%
Deficiency	DEFECTIVE TEMPERATURE CONTROL THERMOSTAT
Deficiency Location/Instance	Rooms 105, 205E, 302, 306
Deficiency Quantity	4
Quantity Uom	EACH

**NYC Department of Education  
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q056

Question	Response
<b>CLIMATE CONTROL SYSTEM</b>	
<b>Pneumatic System</b>	
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Hybrid System</b>	Does not Exist
<b>Electric System</b>	Does not Exist
<b>COMPACTOR</b>	Does not Exist
<b>CONVEYING</b>	Inspected
<b>Dumbwaiter</b>	Does not Exist
<b>Elevator</b>	Does not Exist
<b>Escalator</b>	Does not Exist
<b>Non-auditorium Handicap Lift - Vertical</b>	Does not Exist
<b>Non-auditorium Handicap Lift - Stair</b>	Does not Exist
<b>Ash Hoist</b>	Inspected
Are all the existing ash hoists operable?	Yes
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sidewalk Elevator</b>	Does not Exist
<b>DOMESTIC WATER SYSTEM</b>	Inspected
<b>Domestic Cold Water System</b>	Inspected
<b>Gravity System</b>	Does not Exist
<b>Pressure Booster System</b>	Inspected
<b>Electric Pressure Booster System</b>	Inspected
Instance	Boiler Room
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Liquitrol
Equipment	N/A
Capacity/Size Quantity	2
Capacity/Size UOM	Total # Pumps
Capacity/Size2 Quantity	15
Capacity/Size2 UOM	Total Pumps HP
Source of Capacity/Size	Documented
Installation Year	2014
Source of Installation	Inspector Estimate
Deficiency	No deficiencies recorded
<b>Hydraulic/Pneumatic Booster System</b>	Does not Exist
<b>Water Service</b>	Inspected
Instance	Boiler Room
Instance Condition	1 - Good
Instance Quantity	3
Instance Quantity Uom	EACH
Deficiency	No deficiencies recorded
<b>Domestic Hot Water System</b>	Inspected

**NYC Department of Education  
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q056

Question	Response
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Hot Water System</b>	
<b>Domestic Hot Water Remote Storage Tank</b>	Does not Exist
<b>Domestic Water Heat Exchanger</b>	Does not Exist
<b>Electric Domestic Water Heater</b>	Does not Exist
<b>Gas Fired Domestic Water Heater</b>	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	PVI
Equipment	N/A
Capacity/Size Quantity	199
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	225
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	2001
Source of Installation	Inspector Estimate
Deficiency	NOT IN USE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Boiler Room
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	A.O. Smith
Equipment	N/A
Capacity/Size Quantity	275
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	100
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	2018
Source of Installation	Inspector Estimate
Deficiency	No deficiencies recorded
<b>Oil Fired Domestic Water Heater</b>	Does not Exist
<b>Domestic Water Distribution Piping</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE ISOLATION VALVE
Deficiency Location/Instance	Boiler Room / (Sprinkler Line)
Deficiency Quantity	1
Quantity Uom	EACH

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q056

Question	Response
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Water Distribution Piping</b>	
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	
<b>Interior Storm Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sewage/Waste/Vent Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sewage Ejector Pump</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sump Pump</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)</b>	Does not Exist
<b>FIXTURES</b>	
<b>Staff And Other</b>	Inspected
<b>Janitor Sink</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Toilet</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Urinal</b>	Does not Exist
<b>Student</b>	Inspected
<b>Drinking Fountain</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Locker Room Shower</b>	Does not Exist
<b>Sink And Fountain Combo Unit</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Toilet</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Urinal</b>	Inspected
Condition	2 - Between Good and Fair

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q056

<b>Question</b>	<b>Response</b>
<b>FIXTURES</b>	Inspected
<b>Student</b>	Inspected
<b>Urinal</b>	
Deficiency	No deficiencies recorded
<b>GAS FIRED FURNACE</b>	Does not Exist
<b>GAS SERVICE</b>	Inspected
<b>Gas Distribution Piping</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Gas Meter Room Exhaust Fan</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Meter Room Vent</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Gas Pressure Booster</b>	Inspected
Instance	Gas Meter Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Eclipse
Equipment	N/A
Capacity/Size Quantity	15,300
Capacity/Size UOM	SCFH
Source of Capacity/Size	Documented
Installation Year	2001
Source of Installation	Inspector Estimate
Deficiency	No deficiencies recorded
<b>CO/Gas Leak Detection</b>	Inspected
Instance	Gas Meter Room, Boiler Room
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2015
Source of Installation	Inspector Estimate
Deficiency	No deficiencies recorded
<b>HEATING</b>	Inspected
<b>Heating Coil In Ductwork</b>	Does not Exist
<b>Hydronic Heating</b>	Does not Exist
<b>Radiator/Convactor/Fin Tube</b>	Inspected
Condition	3 - Fair
Deficiency	AUXILIARY (VALVE,VENT): DEFECTIVE
Deficiency Location/Instance	Cafeteria, 1st Floor Stairs, Girl's Toilet Room 353
Deficiency Quantity	3
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q056

Question	Response
<b>HEATING</b>	
<b>Radiator/Convactor/Fin Tube</b>	Inspected
Violations	No violations recorded.
<b>Steam Heating</b>	Inspected
<b>F&amp;T/Steam Drip Trap</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>MER Steam and Condensate Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Condensate Return Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Condensate Return Pumping System</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Steam Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Terminal Unit Thermostatic Trap</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam supplied by External Sources</b>	Does not Exist
<b>Unit Heater/Cabinet Heater</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>HEATING PLANT</b>	Inspected
Replacement Quantity	6,496
Replacement Uom	MBH Net
Instance on Basement	Inspected
Burner Type	Dual Fuel (Gas/Oil)
Heating Plant Oil Number	2
<b>Boiler Auxiliaries</b>	Inspected
Instance on Basement	Inspected
<b>Boiler Auxiliary Piping</b>	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Boiler Emergency Stop Switch</b>	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater System</b>	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater Treatment(Automatic)</b>	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded

**NYC Department of Education  
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q056

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler Auxiliaries</b>	
<b>Boiler Flue Exhaust</b>	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Boiler Make-up Water Backflow Preventer</b>	
Instance on Basement	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DEFECTIVE RPZ
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Boiler Room Steam And Condensate Piping</b>	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Boiler Safety Valve</b>	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Boiler System</b>	
Instance on Basement	Inspected
<b>Coal-fired Boiler</b>	
Instance on Basement	Does not Exist
<b>Hot Water Boiler</b>	
Instance on Basement	Does not Exist
<b>Modular Boiler</b>	
Instance on Basement	Does not Exist
<b>Steam Boiler</b>	
Instance on Basement	Inspected
Instance	Boiler Room
Instance Condition	2 - Between Good and Fair
Instance Quantity	3,248
Instance Quantity Uom	MBH Net
Instance Manufacturer	A. L. Eastmond & Sons Inc.
Equipment	10293-1
Capacity/Size Quantity	3,248
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	2001
Source of Installation	Documented
Deficiency	DEFECTIVE SAFETY AUXILIARY: LOW-WATER CUT-OFF, WATER COLUMN ASSEMBLY
Deficiency Quantity	1

**NYC Department of Education  
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q056

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler System</b>	
<b>Steam Boiler</b>	
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Deficiency Photo	No photo recorded
Violations	No violations recorded.
Instance	Boiler Room
Instance Condition	2 - Between Good and Fair
Instance Quantity	3,248
Instance Quantity Uom	MBH Net
Instance Manufacturer	A. L. Eastmond & Sons Inc.
Equipment	10293-2
Capacity/Size Quantity	3,248
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	2001
Source of Installation	Documented
Deficiency	No deficiencies recorded
<b>Fuel System</b>	Inspected
Instance on Basement	Inspected
<b>Boiler Fresh Air Louver/Damper</b>	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Burner/Burner Control Panel</b>	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Fuel Oil Storage/Supply System</b>	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	FUEL OIL LEVEL GAUGE: DEFECTIVE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo	No photo recorded
Violations	No violations recorded.
<b>Gas Trains And Vent At The Boiler</b>	
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Enclosed IDF Room</b>	Does not Exist
<b>KITCHEN</b>	Inspected



**NYC Department of Education  
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q056

<b>Question</b>	<b>Response</b>
<b>KITCHEN</b>	
Instance on Ground Floor	Inspected
<b>CO Detector</b>	Inspected
Instance on Ground Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas System</b>	Inspected
Instance on Ground Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Grease Trap</b>	Inspected
Instance on Ground Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood</b>	Inspected
Instance on Ground Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Exhaust Ductwork</b>	Inspected
Instance on Ground Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Exhaust Fan</b>	Inspected
Instance on Ground Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Fire Suppression System</b>	Inspected
Instance on Ground Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hot Water Temperature Booster</b>	Does not Exist
Instance on Ground Floor	Does not Exist
<b>Kitchen Sink</b>	Inspected
Instance on Ground Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>MDF Room</b>	Inspected
Instance on Room 352	Inspected
<b>Dedicated A/C Equipment</b>	Inspected
Instance on Room 352	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>SCIENCE DEMO ROOM</b>	Does not Exist
<b>SCIENCE LAB</b>	Does not Exist
<b>SCIENCE PREP ROOM</b>	Does not Exist
<b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b>	Inspected
<b>Dry Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Wet Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Fire Booster Pump Assembly</b>	Does not Exist
<b>Roof Tank</b>	Does not Exist

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q056

Question	Response
<b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b>	
<b>Siamese Connection</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sprinkler Head</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Boy's Toilet Room 350, Girl's Toilet Room 353, Room B109
Deficiency Quantity	5
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Sprinkler Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Standpipe System</b>	Does not Exist
<b>Water Gong</b>	Does not Exist
<b>SWIMMING POOL</b>	Does not Exist
<b>VENTILATION</b>	Inspected
<b>Exhaust Fan</b>	Inspected
Approximate Total # of Fans	1-25
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Heating And Ventilating Unit</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE HEATING COIL
Deficiency Location/Instance	Boiler Room / HV-3
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Metal Ductwork</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE REGISTER/DIFFUSER
Deficiency Location/Instance	Cafeteria
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE DUCTWORK

**NYC Department of Education**  
**Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q056

Question	Response
<b>VENTILATION</b>	
<b>Metal Ductwork</b>	
Deficiency Location/Instance	Boiler Room / HV-1
Deficiency Quantity	10
Quantity Uom	L.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DAMAGED FLEXIBLE CONNECTION
Deficiency Location/Instance	Boiler Room / HV-3, HV-4
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Supply Fan</b>	Does not Exist
<b>Unit Ventilator</b>	Does not Exist