

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q150

Asset: P.S. 150 - QUEENS, 40-01 43 AVENUE, New York, 11104

Inspection Id	Inspection Type	Time In	Last Edited
ME : Q150	Mechanical	2017-11-13 8:33 AM	2018-06-14 1:27 PM

Asset Data

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	1
Total capacity of all above ground tanks in gal.	6000
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	3
MERs/Fan Rooms Locations	Basement MER
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	No
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: Grease Trap
	Years: 2018
	Systems: Fixtures - Staff and Other: Toilets; Fixtures - Student: Toilets, Urinals
	Years: 2017
	Systems: MDF Room - Dedicated A/C Equipment (Window A/C)
	Years: 2016
	Systems: Electric Domestic Water Heaters
	Years: 2015
	Systems: CO/Gas Leak Detection in Gas Meter Room A102 (1 of 2)
	Years: 2012
	Systems: F&T/Steam Drip Traps (90%); Terminal Unit Thermostatic Traps (60%)
	Years: 2010

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
No	Defective CO/Gas Leak Detection	Defective Control Panel - Alarm at Fault	GAS SERVICE CO/Gas Leak Detection	Building Addition - Fire Service Room A103	Joseph Lucania	Fireman	Sent to DSF	

Inspection

Question	Response
Mechanical	
AIR CONDITIONING	Inspected
Chilled Water System	Does not Exist
Condenser Water Distribution: Piping, Pumps and Auxiliaries	Does not Exist
Cooling Coil in Ductwork	Does not Exist
Cooling Tower	Does not Exist
DX Split System	Inspected
Indoor Unit	Inspected
Condition	3 - Fair
Deficiency	UP TO 5 TONS: DEFECTIVE
Deficiency Location/Instance	Room A106 - Kitchen Storage
Deficiency Quantity	1

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q150

Question	Response
AIR CONDITIONING	
DX Split System	
Indoor Unit	
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Outdoor Unit	
Condition	Inspected
Deficiency	3 - Fair
Deficiency Location/Instance	UP TO 5 TONS: DEFECTIVE
Deficiency Quantity	Building Addition - Roof
Quantity Uom	1
Potential Action	EACH
Urgency of Action	REPAIR
Purpose of Action	PRIORITY 3
Deficiency Photo1	LEVEL 2
Violations	No photo recorded
	No violations recorded.
Dry Cooler	
	Does not Exist
Packaged / Rooftop Unit	
Instance	Inspected
Instance Condition	Building Addition - Roof
Instance Quantity	3 - Fair
Instance Quantity Uom	5
Source of Heating	EACH
Instance Manufacturer	Gas
Equipment	Trane
Capacity/Size Quantity	RTU-1, RTU-2, RTU-3, RTU-4, RTU-5
Capacity/Size UOM	10
Source of Capacity/Size	Tons
Installation Year	Inspector Estimate
Source of Installation	1998
Deficiency	Documented
Instance	No deficiencies recorded
Instance Condition	Building Addition - Roof
Instance Quantity	3 - Fair
Instance Quantity Uom	2
Source of Heating	EACH
Instance Manufacturer	Gas
Equipment	Trane
Capacity/Size Quantity	RTU-6, RTU-7
Capacity/Size UOM	8
Source of Capacity/Size	Tons
Installation Year	Inspector Estimate
Source of Installation	1998
Deficiency	Documented
	No deficiencies recorded
Packaged Terminal A/C	
	Does not Exist

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q150

Question	Response
AIR CONDITIONING	
Refrigerant Piping	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Return Fan	Does not Exist
CENTRAL ACID WASTE NEUTRALIZING TANK	
	Does not Exist
CLIMATE CONTROL SYSTEM	
	Inspected
BMS	Inspected
Instance	Building Addition - Throughout
Instance Condition	5 - Poor
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	0-20%
Installation Year	1998
Source of Installation	Documented
Deficiency	DEFECTIVE SYSTEM
Deficiency Location/Instance	Building Addition - Throughout
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Pneumatic System	Inspected
Instance	Original Building - Throughout
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%
Deficiency	DEFECTIVE TEMPERATURE CONTROL THERMOSTAT
Deficiency Location/Instance	Room 428 and other locations
Deficiency Quantity	25
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Hybrid System	Does not Exist
Electric System	Does not Exist
COMPACTOR	Does not Exist
CONVEYING	Inspected
Dumbwaiter	Does not Exist
Elevator	Inspected
Are all the existing elevators operable?	Yes
Condition	3 - Fair
Deficiency	No deficiencies recorded
Escalator	Does not Exist

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q150

Question	Response
CONVEYING	
Non-auditorium Handicap Lift - Vertical	Does not Exist
Non-auditorium Handicap Lift - Stair	Does not Exist
Ash Hoist	Inspected
Are all the existing ash hoists operable?	Yes
Condition	3 - Fair
Deficiency	No deficiencies recorded
Sidewalk Elevator	Does not Exist
DOMESTIC WATER SYSTEM	
Domestic Cold Water System	Inspected
Gravity System	Does not Exist
Pressure Booster System	Inspected
Electric Pressure Booster System	Does not Exist
Hydraulic/Pneumatic Booster System	Inspected
Water Pressure Booster - Compressor	Inspected
Condition	3 - Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Basement MER
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Pressure Booster Pump	Inspected
Condition	3 - Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Basement MER
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Domestic Cold Water Tank	Inspected
Condition	3 - Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Basement MER
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Water Service	Inspected
Instance	Boiler Room

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q150

Question	Response
DOMESTIC WATER SYSTEM	
Domestic Cold Water System	
Water Service	
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Building Addition - Fire Service Room A103
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	No deficiencies recorded
Instance	Original Building - Basement MER
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Original Building - Basement MER
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Domestic Hot Water System	Inspected
Domestic Hot Water Remote Storage Tank	Does not Exist
Domestic Water Heat Exchanger	Does not Exist
Electric Domestic Water Heater	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Gas Fired Domestic Water Heater	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Reco
Equipment	N/A
Capacity/Size Quantity	1,255
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	500

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q150

Question	Response
DOMESTIC WATER SYSTEM	
Domestic Hot Water System	
Gas Fired Domestic Water Heater	
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	1998
Source of Installation	Documented
Deficiency	NOT IN USE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Oil Fired Domestic Water Heater	Does not Exist
Domestic Water Distribution Piping	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
DRAIN/WASTE/VENT AND STORM SYSTEM	Inspected
Interior Storm Piping	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Sewage/Waste/Vent Piping	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Sewage Ejector Pump	Does not Exist
Sump Pump	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)	Does not Exist
FIXTURES	Inspected
Staff And Other	Inspected
Janitor Sink	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Lavatory/Sink	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Toilet	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Urinal	Does not Exist
Student	Inspected
Drinking Fountain	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Lavatory/Sink	Inspected

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q150

Question	Response
FIXTURES	
Student	
Lavatory/Sink	
Condition	3 - Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Girl's Toilet Room A302
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Locker Room Shower	Does not Exist
Sink And Fountain Combo Unit	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Toilet	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Urinal	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
GAS FIRED FURNACE	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
GAS SERVICE	Inspected
Gas Distribution Piping	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Gas Meter Room Exhaust Fan	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Gas Meter Room Vent	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Gas Pressure Booster	Inspected
Instance	Original Building - Gas Meter Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Eclipse
Equipment	N/A
Capacity/Size Quantity	27,000
Capacity/Size UOM	SCFH
Source of Capacity/Size	Documented
Installation Year	1998
Source of Installation	Documented
Deficiency	No deficiencies recorded
CO/Gas Leak Detection	Inspected

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q150

Question	Response
GAS SERVICE	
CO/Gas Leak Detection	
Instance	Building Addition - Gas Meter Room A102
Instance Condition	4 - Between Fair and Poor
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2012
Source of Installation	Custodial Staff
Deficiency	DEFECTIVE CONTROL PANEL
Deficiency Location/Instance	Building Addition - Fire Service Room A103
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Original Building - Boiler Room, Gas Meter Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	1998
Source of Installation	Documented
Deficiency	BEYOND USEFUL LIFE
Deficiency Location/Instance	Original Building - Boiler Room, Gas Meter Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
HEATING	Inspected
Heating Coil In Ductwork	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hydronic Heating	Does not Exist
Radiator/Convactor/Fin Tube	Inspected
Condition	3 - Fair
Deficiency	AUXILIARY (VALVE, VENT): DEFECTIVE
Deficiency Location/Instance	2nd Floor Stairwell H, Room 355
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Steam Heating	Inspected

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q150

Question	Response
HEATING	
Steam Heating	
F&T/Steam Drip Trap	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE
Deficiency Location/Instance	Boiler Room, Basement MER, Basement Crawlspace
Deficiency Quantity	10
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
MER Steam and Condensate Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Steam Condensate Return Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Steam Condensate Return Pumping System	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Steam Piping	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE/LEAKS
Deficiency Location/Instance	Corridor near Room 462
Deficiency Quantity	10
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Terminal Unit Thermostatic Trap	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Various Locations
Deficiency Quantity	36
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Steam supplied by External Sources	Does not Exist
Unit Heater/Cabinet Heater	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
HEATING PLANT	Inspected
Replacement Quantity	8,602

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q150

Question	Response
HEATING PLANT	
Replacement Uom	MBH Net
Instance on Basement	Inspected
Burner Type	Dual Fuel (Gas/Oil)
Heating Plant Oil Number	2
Boiler Auxiliaries	Inspected
Instance on Basement	Inspected
Boiler Auxiliary Piping	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Emergency Stop Switch	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Feedwater System	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Feedwater Treatment(Automatic)	
Instance on Basement	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DEFECTIVE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Boiler Flue Exhaust	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Make-up Water Backflow Preventer	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Room Steam And Condensate Piping	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Safety Valve	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler System	Inspected
Instance on Basement	Inspected
Coal-fired Boiler	

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q150

Question	Response
HEATING PLANT	
Boiler System	
Coal-fired Boiler	
Instance on Basement	Does not Exist
Hot Water Boiler	
Instance on Basement	Does not Exist
Modular Boiler	
Instance on Basement	Does not Exist
Steam Boiler	
Instance on Basement	Inspected
Instance	Boiler Room
Instance Condition	4 - Between Fair and Poor
Instance Quantity	4,301
Instance Quantity Uom	MBH Net
Instance Manufacturer	Kewanee Boiler Corporation
Equipment	7284-01
Capacity/Size Quantity	5,540
Capacity/Size UOM	MBH Gross
Source of Capacity/Size	Documented
Installation Year	1998
Source of Installation	Documented
Deficiency	RUSTED CASING
Deficiency Quantity	60
Quantity Uom	S.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Boiler Room
Instance Condition	4 - Between Fair and Poor
Instance Quantity	4,301
Instance Quantity Uom	MBH Net
Instance Manufacturer	Kewanee Boiler Corporation
Equipment	7284-02
Capacity/Size Quantity	5,540
Capacity/Size UOM	MBH Gross
Source of Capacity/Size	Documented
Installation Year	1998
Source of Installation	Documented
Deficiency	RUSTED CASING
Deficiency Quantity	60
Quantity Uom	S.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Fuel System	Inspected

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q150

Question	Response
HEATING PLANT	
Fuel System	
Instance on Basement	Inspected
Boiler Fresh Air Louver/Damper	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE ACTUATOR
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Burner/Burner Control Panel	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Fuel Oil Storage/Supply System	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Gas Trains And Vent At The Boiler	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Enclosed IDF Room	
Instance on Room 361	Inspected
Dedicated A/C Equipment	
Instance on Room 361	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DOES NOT EXIST
Deficiency Location/Instance	Room 361
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
KITCHEN	
Instance on 1st Floor	Inspected
CO Detector	
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Gas System	
Instance on 1st Floor	Inspected
Condition	3 - Fair

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q150

Question	Response
KITCHEN	
Gas System	Inspected
Deficiency	No deficiencies recorded
Grease Trap	Inspected
Instance on 1st Floor	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Hood	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hood Exhaust Ductwork	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hood Exhaust Fan	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hood Fire Suppression System	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hot Water Temperature Booster	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Kitchen Sink	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
MDF Room	Inspected
Instance on Room 355	Inspected
Dedicated A/C Equipment	Inspected
Instance on Room 355	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
SCIENCE DEMO ROOM	Does not Exist
SCIENCE LAB	Does not Exist
SCIENCE PREP ROOM	Does not Exist
SPRINKLERS, STANDPIPE, FIRE SYSTEM	Inspected
Dry Sprinkler Alarm Valve Assembly	Does not Exist
Wet Sprinkler Alarm Valve Assembly	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Fire Booster Pump Assembly	Does not Exist
Roof Tank	Does not Exist
Siamese Connection	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

Q150

Question	Response
SPRINKLERS, STANDPIPE, FIRE SYSTEM	
Sprinkler Head	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Sprinkler Piping	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Standpipe System	Does not Exist
Water Gong	Does not Exist
SWIMMING POOL	Does not Exist
VENTILATION	Inspected
Exhaust Fan	Inspected
Approximate Total # of Fans	1-25
Condition	3 - Fair
Deficiency	DEFECTIVE MOTOR
Deficiency Location/Instance	Building Addition - Roof: Exhaust Fan #2
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Heating And Ventilating Unit	Does not Exist
Metal Ductwork	Inspected
Condition	3 - Fair
Deficiency	DAMAGED FLEXIBLE CONNECTION
Deficiency Location/Instance	Basement MER: Auditorium Exhaust, Auditorium Blower
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Supply Fan	Inspected
Approximate Total # of Fans	1-5
Condition	3 - Fair
Deficiency	No deficiencies recorded
Unit Ventilator	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded