

**NYC Department of Education**  
**Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q205

**Asset:** P.S. 205 - QUEENS, 75-25 BELL BLVD, New York, 11364

Inspection Id	Inspection Type	Time In	Last Edited
ME : Q205	Mechanical	2018-03-28 8:38 AM	2018-04-02 4:11 PM

Asset Data

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	1
Total capacity of all above ground tanks in gal.	15000
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	2
MERs/Fan Rooms Locations	MERs 202C, 310
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	Yes
Location(s)	Room 127
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: Water Service
	Years: 2015
	Systems: MDF Room - Dedicated A/C Equipment (DX Split System)
	Years: 2008

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
No condition recorded								

Inspection

Question	Response
<b>Mechanical</b>	
<b>AIR CONDITIONING</b>	Does not Exist
<b>CENTRAL ACID WASTE NEUTRALIZING TANK</b>	Does not Exist
<b>CLIMATE CONTROL SYSTEM</b>	Inspected
<b>BMS</b>	Does not Exist
<b>Pneumatic System</b>	Inspected
Instance	Throughout
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%
Deficiency	No deficiencies recorded
<b>Hybrid System</b>	Does not Exist
<b>Electric System</b>	Under Construction
<b>COMPACTOR</b>	Does not Exist
<b>CONVEYING</b>	Does not Exist
<b>DOMESTIC WATER SYSTEM</b>	Inspected
<b>Domestic Cold Water System</b>	Inspected
<b>Gravity System</b>	Does not Exist
<b>Pressure Booster System</b>	Does not Exist
<b>Water Service</b>	Inspected

**NYC Department of Education  
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q205

Question	Response
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Cold Water System</b>	
<b>Water Service</b>	
Instance	Basement Workshop
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	No deficiencies recorded
Instance	Room 127
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	No deficiencies recorded
<b>Domestic Hot Water System</b>	Inspected
<b>Domestic Hot Water Remote Storage Tank</b>	Does not Exist
<b>Domestic Water Heat Exchanger</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Electric Domestic Water Heater</b>	Under Construction
<b>Gas Fired Domestic Water Heater</b>	Does not Exist
<b>Oil Fired Domestic Water Heater</b>	Does not Exist
<b>Domestic Water Distribution Piping</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE ISOLATION VALVE
Deficiency Location/Instance	Tunnel 6
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo 1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE/LEAKS
Deficiency Location/Instance	Tunnel 6
Deficiency Quantity	10
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo 1	No photo recorded
Violations	No violations recorded.
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	Inspected
<b>Interior Storm Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sewage/Waste/Vent Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sewage Ejector Pump</b>	Inspected

**NYC Department of Education  
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q205

<b>Question</b>	<b>Response</b>
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	
<b>Sewage Ejector Pump</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sump Pump</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)</b>	
Does not Exist	
<b>FIXTURES</b>	
Inspected	
<b>Staff And Other</b>	Inspected
<b>Janitor Sink</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Toilet</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE FLUSHOMETER VALVE
Deficiency Location/Instance	Toilet Room Inside Room 308
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Urinal</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Student</b>	Inspected
<b>Drinking Fountain</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Boy's Toilet Room 224 and 324
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Locker Room Shower</b>	Inspected
Instance on 1st Floor - Boys	Inspected
Instance Condition	3 - Fair
Instance Quantity	1

**NYC Department of Education**  
**Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q205

Question	Response
<b>FIXTURES</b>	
<b>Student</b>	
<b>Locker Room Shower</b>	
Instance Quantity Uom	EACH
Alternative use	Yes
Deficiency	No deficiencies recorded
Instance on 1st Floor - Girls	Inspected
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Alternative use	Yes
Deficiency	No deficiencies recorded
<b>Sink And Fountain Combo Unit</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Toilet</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Urinal</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>GAS FIRED FURNACE</b>	
	Does not Exist
<b>GAS SERVICE</b>	
	Inspected
<b>Gas Distribution Piping</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Meter Room Exhaust Fan</b>	
	Does not Exist
<b>Gas Meter Room Vent</b>	
	Does not Exist
<b>Gas Pressure Booster</b>	
	Does not Exist
<b>CO/Gas Leak Detection</b>	
	Does not Exist
<b>HEATING</b>	
	Inspected
<b>Heating Coil In Ductwork</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hydronic Heating</b>	
	Does not Exist
<b>Radiator/Convactor/Fin Tube</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Heating</b>	
	Inspected
<b>F&amp;T/Steam Drip Trap</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>MER Steam and Condensate Piping</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Condensate Return Piping</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Condensate Return Pumping System</b>	
	Inspected
Condition	3 - Fair

**NYC Department of Education**  
**Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q205

Question	Response
<b>HEATING</b>	
<b>Steam Heating</b>	
<b>Steam Condensate Return Pumping System</b>	
Deficiency	DEFECTIVE PUMP
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE PUMP
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Steam Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Terminal Unit Thermostatic Trap</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam supplied by External Sources</b>	Does not Exist
<b>Unit Heater/Cabinet Heater</b>	Does not Exist
<b>HEATING PLANT</b>	Inspected
Replacement Quantity	9,414
Replacement Uom	MBH Net
Instance on Basement	Inspected
Burner Type	Oil
Heating Plant Oil Number	4
<b>Boiler Auxiliaries</b>	Inspected
Instance on Basement	Inspected
<b>Boiler Auxiliary Piping</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Emergency Stop Switch</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater Treatment(Automatic)</b>	

**NYC Department of Education**  
**Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q205

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler Auxiliaries</b>	
<b>Boiler Feedwater Treatment(Automatic)</b>	
Instance on Basement	Does not Exist
<b>Boiler Flue Exhaust</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Make-up Water Backflow Preventer</b>	
Instance on Basement	Does not Exist
<b>Boiler Room Steam And Condensate Piping</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Safety Valve</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	MISSING SAFETY VALVE PIPING
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	4
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Boiler System</b>	
Instance on Basement	Inspected
<b>Coal-fired Boiler</b>	
Instance on Basement	Does not Exist
<b>Hot Water Boiler</b>	
Instance on Basement	Does not Exist
<b>Modular Boiler</b>	
Instance on Basement	Does not Exist
<b>Steam Boiler</b>	
Instance on Basement	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	4,707
Instance Quantity Uom	MBH Net
Instance Manufacturer	Fitzgibbons Boiler Company
Equipment	43806-1
Capacity/Size Quantity	6,250
Capacity/Size UOM	Lbs/Hr steam
Source of Capacity/Size	Documented
Installation Year	1954
Source of Installation	Documented
Deficiency	LEAKY/PLUGGED TUBES
Deficiency Quantity	1

**NYC Department of Education**  
**Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q205

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler System</b>	
<b>Steam Boiler</b>	
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	BEYOND USEFUL LIFE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance on Basement	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	4,707
Instance Quantity Uom	MBH Net
Instance Manufacturer	Fitzgibbons Boiler Company
Equipment	43806-2
Capacity/Size Quantity	6,250
Capacity/Size UOM	Lbs/Hr steam
Source of Capacity/Size	Documented
Installation Year	1954
Source of Installation	Documented
Deficiency	BEYOND USEFUL LIFE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Fuel System</b>	Inspected
Instance on Basement	Inspected
<b>Boiler Fresh Air Louver/Damper</b>	
Instance on Basement	Under Construction
<b>Burner/Burner Control Panel</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Fuel Oil Storage/Supply System</b>	
Instance on Basement	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q205

<b>Question</b>	<b>Response</b>
<b>HEATING PLANT</b>	Inspected
<b>Fuel System</b>	
<b>Fuel Oil Storage/Supply System</b>	
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Trains And Vent At The Boiler</b>	
Instance on Basement	Does not Exist
<b>Enclosed IDF Room</b>	Inspected
Instance on Room 226	Inspected
<b>Dedicated A/C Equipment</b>	Inspected
Instance on Room 226	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DOES NOT EXIST
Deficiency Location/Instance	Room 226
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>KITCHEN</b>	Inspected
Instance on 1st Floor	Inspected
<b>CO Detector</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas System</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Grease Trap</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hood</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Exhaust Ductwork</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Exhaust Fan</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Fire Suppression System</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hot Water Temperature Booster</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Kitchen Sink</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair



**NYC Department of Education**  
**Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q205

<b>Question</b>	<b>Response</b>
<b>KITCHEN</b>	Inspected
<b>Kitchen Sink</b>	Inspected
Deficiency	No deficiencies recorded
<b>MDF Room</b>	Inspected
Instance on Room 213	Inspected
<b>Dedicated A/C Equipment</b>	Inspected
Instance on Room 213	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>SCIENCE DEMO ROOM</b>	Does not Exist
<b>SCIENCE LAB</b>	Does not Exist
<b>SCIENCE PREP ROOM</b>	Does not Exist
<b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b>	Inspected
<b>Dry Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Wet Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Fire Booster Pump Assembly</b>	Does not Exist
<b>Roof Tank</b>	Does not Exist
<b>Siamese Connection</b>	Does not Exist
<b>Sprinkler Head</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Room 127
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Sprinkler Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Standpipe System</b>	Does not Exist
<b>Water Gong</b>	Does not Exist
<b>SWIMMING POOL</b>	Does not Exist
<b>VENTILATION</b>	Inspected
<b>Exhaust Fan</b>	Inspected
Approximate Total # of Fans	1-25
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Heating And Ventilating Unit</b>	Does not Exist
<b>Metal Ductwork</b>	Inspected
Condition	3 - Fair
Deficiency	DAMAGED FLEXIBLE CONNECTION
Deficiency Location/Instance	MERs 202C, 310
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3

**NYC Department of Education**  
**Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

Q205

Question	Response
<b>VENTILATION</b>	
<b>Metal Ductwork</b>	Inspected
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Supply Fan</b>	Inspected
Approximate Total # of Fans	1-5
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Unit Ventilator</b>	Does not Exist