

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

Q686

Asset: **METROPOLITAN AVENUE CAMPUS - QUEENS, 91-30 METROPOLITAN AVENUE,
 New York, 11375**

Inspection Id	Inspection Type	Time In	Last Edited
ME : Q686	Mechanical	2019-01-08 12:46 PM	2019-01-29 4:47 PM

Asset Data

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	1
Total capacity of all above ground tanks in gal.	275
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	2
MERs/Fan Rooms Locations	None
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	No
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: Heating Plant; Hydronic Heating; Radiator/Convactor/Fin Tubes
	Years: 2015

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
No condition recorded								

Inspection

Question	Response
Mechanical	
AIR CONDITIONING	Inspected
Chilled Water System	Does not Exist
Condenser Water Distribution: Piping, Pumps and Auxiliaries	Does not Exist
Cooling Coil in Ductwork	Does not Exist
Cooling Tower	Does not Exist
DX Split System	Inspected
Indoor Unit	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Outdoor Unit	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Dry Cooler	Does not Exist
Packaged / Rooftop Unit	Inspected
Instance	3rd Floor Roof
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Governair
Equipment	AC-2
Capacity/Size Quantity	50
Capacity/Size UOM	Tons

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

Q686

Question	Response
AIR CONDITIONING	
Packaged / Rooftop Unit	
Source of Capacity/Size	Inspector Estimate
Installation Year	2010
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	3rd Floor Roof
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Governair
Equipment	AC-11
Capacity/Size Quantity	46
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2010
Source of Installation	Documented
Deficiency	OVER 20 TONS: DEFECTIVE MOTOR
Deficiency Location/Instance	3rd Floor Roof (Internal Damper Motor)
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	4th Floor Roof
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Governair
Equipment	AC-1
Capacity/Size Quantity	69
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2010
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	4th Floor Roof
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Governair
Equipment	AC-3
Capacity/Size Quantity	25
Capacity/Size UOM	Tons

**NYC Department of Education
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q686

Question	Response
AIR CONDITIONING	
Packaged / Rooftop Unit	
Source of Capacity/Size	Inspector Estimate
Installation Year	2010
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	4th Floor Roof
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	AAON
Equipment	AC-5
Capacity/Size Quantity	25
Capacity/Size UOM	Tons
Source of Capacity/Size	Documented
Installation Year	2010
Source of Installation	Documented
Deficiency	OVER 20 TONS: DEFECTIVE CONTROLS
Deficiency Location/Instance	4th Floor Roof
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	4th Floor Roof
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Governair
Equipment	AC-6
Capacity/Size Quantity	22
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2010
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	4th Floor Roof
Instance Condition	1 - Good
Instance Quantity	2
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Governair
Equipment	AC-9, AC-10
Capacity/Size Quantity	72
Capacity/Size UOM	Tons

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

Q686

Question	Response
AIR CONDITIONING	
Packaged / Rooftop Unit	
Source of Capacity/Size	Inspector Estimate
Installation Year	2010
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	4th Floor Roof
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Governair
Equipment	AC-12
Capacity/Size Quantity	27
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2010
Source of Installation	Documented
Deficiency	OVER 20 TONS: DEFECTIVE CONTROLS
Deficiency Location/Instance	4th Floor Roof
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	4th Floor Roof
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Governair
Equipment	AC-14
Capacity/Size Quantity	10
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2010
Source of Installation	Documented
Deficiency	UP TO 20 TONS: DEFECTIVE COMPRESSOR
Deficiency Location/Instance	4th Floor Roof
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	5th Floor Roof

**NYC Department of Education
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q686

Question	Response
AIR CONDITIONING	
Packaged / Rooftop Unit	
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Governair
Equipment	AC-7
Capacity/Size Quantity	89
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2010
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	5th Floor Roof
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Governair
Equipment	AC-8
Capacity/Size Quantity	86
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2010
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	5th Floor Roof
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Instance Manufacturer	Governair
Equipment	AC-13
Capacity/Size Quantity	19
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2010
Source of Installation	Documented
Deficiency	No deficiencies recorded
Packaged Terminal A/C	Does not Exist
Refrigerant Piping	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Return Fan	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
CENTRAL ACID WASTE NEUTRALIZING TANK	Inspected
Condition	1 - Good

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

Q686

Question	Response
CENTRAL ACID WASTE NEUTRALIZING TANK	Inspected
Deficiency	No deficiencies recorded
CLIMATE CONTROL SYSTEM	Inspected
BMS	Inspected
Instance	Throughout
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%
Installation Year	2010
Source of Installation	Documented
Deficiency	No deficiencies recorded
Pneumatic System	Does not Exist
Hybrid System	Does not Exist
Electric System	Does not Exist
COMPACTOR	Does not Exist
CONVEYING	Inspected
Dumbwaiter	Does not Exist
Elevator	Inspected
Are all the existing elevators operable?	Yes
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Escalator	Does not Exist
Non-auditorium Handicap Lift - Vertical	Does not Exist
Non-auditorium Handicap Lift - Stair	Does not Exist
Ash Hoist	Does not Exist
Sidewalk Elevator	Inspected
Are all the existing sidewalk elevators operable?	Yes
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
DOMESTIC WATER SYSTEM	Inspected
Domestic Cold Water System	Inspected
Gravity System	Does not Exist
Pressure Booster System	Inspected
Electric Pressure Booster System	Inspected
Instance	Room 0005
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Federal Pump
Equipment	N/A
Capacity/Size Quantity	2
Capacity/Size UOM	Total # Pumps
Capacity/Size2 Quantity	30
Capacity/Size2 UOM	Total Pumps HP
Source of Capacity/Size	Documented
Installation Year	2010
Source of Installation	Documented

**NYC Department of Education
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q686

Question	Response
DOMESTIC WATER SYSTEM	
Domestic Cold Water System	
Pressure Booster System	Inspected
Electric Pressure Booster System	Inspected
Deficiency	No deficiencies recorded
Hydraulic/Pneumatic Booster System	Does not Exist
Water Service	Inspected
Instance	Room 0005
Instance Condition	1 - Good
Instance Quantity	2
Instance Quantity Uom	EACH
Deficiency	No deficiencies recorded
Domestic Hot Water System	Inspected
Domestic Hot Water Remote Storage Tank	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Domestic Water Heat Exchanger	Does not Exist
Electric Domestic Water Heater	Does not Exist
Gas Fired Domestic Water Heater	Inspected
Instance	5th Floor Penthouse
Instance Condition	2 - Between Good and Fair
Instance Quantity	2
Instance Quantity Uom	EACH
Instance Manufacturer	Laars
Equipment	160835-01, 160835-02
Capacity/Size Quantity	1,010
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	0
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	2010
Source of Installation	Documented
Deficiency	TANK RUSTY/LEAKS
Deficiency Location/Instance	5th Floor Penthouse
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	5th Floor Penthouse
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Laars
Equipment	N/A
Capacity/Size Quantity	299
Capacity/Size UOM	MBH Input

**NYC Department of Education
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q686

Question	Response
DOMESTIC WATER SYSTEM	
Domestic Hot Water System	
Gas Fired Domestic Water Heater	
Capacity/Size2 Quantity	0
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	2010
Source of Installation	Documented
Deficiency	No deficiencies recorded
Oil Fired Domestic Water Heater	Does not Exist
Domestic Water Distribution Piping	Inspected
Condition	1 - Good
Deficiency	DEFECTIVE ISOLATION VALVE
Deficiency Location/Instance	5th Floor Penthouse / Mixing Valve at Gas Fired Domestic Water Heater
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
DRAIN/WASTE/VENT AND STORM SYSTEM	Inspected
Interior Storm Piping	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Sewage/Waste/Vent Piping	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Sewage Ejector Pump	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Sump Pump	Does not Exist
DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)	Does not Exist
FIXTURES	Inspected
Staff And Other	Inspected
Janitor Sink	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Lavatory/Sink	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Toilet	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Urinal	Does not Exist
Student	Inspected
Drinking Fountain	Inspected
Condition	2 - Between Good and Fair

**NYC Department of Education
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q686

Question	Response
FIXTURES	
Student	
Drinking Fountain	Inspected
Deficiency	No deficiencies recorded
Lavatory/Sink	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Locker Room Shower	Inspected
Instance on Room 1022	Inaccessible
Instance Quantity	1
Instance Quantity Uom	EACH
Instance on Room 1052	Inaccessible
Instance Quantity	1
Instance Quantity Uom	EACH
Instance on Room 3078H	Inspected
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Alternative use	Yes
Deficiency	No deficiencies recorded
Instance on Room 3078I	Inspected
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Alternative use	Yes
Deficiency	No deficiencies recorded
Sink And Fountain Combo Unit	Does not Exist
Toilet	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Urinal	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
GAS FIRED FURNACE	Does not Exist
GAS SERVICE	Inspected
Gas Distribution Piping	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Gas Meter Room Exhaust Fan	Does not Exist
Gas Meter Room Vent	Does not Exist
Gas Pressure Booster	Does not Exist
CO/Gas Leak Detection	Inspected
Instance	4th Floor Penthouse Boiler Room, 5th Floor Penthouse Water Heater Room
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2010
Source of Installation	Documented

**NYC Department of Education
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q686

Question	Response
GAS SERVICE	Inspected
CO/Gas Leak Detection	Inspected
Deficiency	No deficiencies recorded
HEATING	Inspected
Heating Coil In Ductwork	Does not Exist
Hydronic Heating	Inspected
Hydronic Hot Water Distribution: Piping, Pumps and Auxiliaries	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Backflow Preventer	Does not Exist
Hot Water Heat Exchanger	Does not Exist
Radiator/Convactor/Fin Tube	Inspected
Condition	1 - Good
Deficiency	AUXILIARY (VALVE,VENT): DEFECTIVE
Deficiency Location/Instance	Room 4105
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Steam Heating	Does not Exist
Steam supplied by External Sources	Does not Exist
Unit Heater/Cabinet Heater	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
HEATING PLANT	Inspected
Replacement Quantity	2,782
Replacement Uom	MBH Net
Instance on 4th Floor Penthouse	Inspected
Burner Type	Gas
Heating Plant Oil Number	N/A
Boiler Auxiliaries	Inspected
Instance on 4th Floor Penthouse	Inspected
Boiler Auxiliary Piping	
Instance on 4th Floor Penthouse	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Boiler Emergency Stop Switch	
Instance on 4th Floor Penthouse	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Boiler Feedwater System	
Instance on 4th Floor Penthouse	Does not Exist
Boiler Feedwater Treatment(Automatic)	
Instance on 4th Floor Penthouse	Does not Exist
Boiler Flue Exhaust	
Instance on 4th Floor Penthouse	Does not Exist

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

Q686

Question	Response
HEATING PLANT	
Boiler Auxiliaries	
Boiler Make-up Water Backflow Preventer	
Instance on 4th Floor Penthouse	Inspected
Condition	5 - Poor
Deficiency	DEFECTIVE RPZ
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Boiler Room Steam And Condensate Piping	
Instance on 4th Floor Penthouse	Does not Exist
Boiler Safety Valve	
Instance on 4th Floor Penthouse	Does not Exist
Boiler System	
Instance on 4th Floor Penthouse	Inspected
Instance on 4th Floor Penthouse	Inspected
Coal-fired Boiler	
Instance on 4th Floor Penthouse	Does not Exist
Hot Water Boiler	
Instance on 4th Floor Penthouse	Does not Exist
Modular Boiler	
Instance on 4th Floor Penthouse	Inspected
Instance	Boiler Room
Instance Condition	1 - Good
Instance Quantity	1,391
Instance Quantity Uom	MBH Net
Instance Manufacturer	AERCO
Equipment	166066-01
Capacity/Size Quantity	2,000
Capacity/Size UOM	MBH Input
Source of Capacity/Size	Documented
Installation Year	2015
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Boiler Room
Instance Condition	1 - Good
Instance Quantity	1,391
Instance Quantity Uom	MBH Net
Instance Manufacturer	AERCO
Equipment	166066-02
Capacity/Size Quantity	2,000
Capacity/Size UOM	MBH Input
Source of Capacity/Size	Documented
Installation Year	2015
Source of Installation	Documented

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

Q686

Question	Response
HEATING PLANT	
Boiler System	Inspected
Modular Boiler	
Deficiency	No deficiencies recorded
Steam Boiler	
Instance on 4th Floor Penthouse	Does not Exist
Fuel System	Inspected
Instance on 4th Floor Penthouse	Inspected
Boiler Fresh Air Louver/Damper	
Instance on 4th Floor Penthouse	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Burner/Burner Control Panel	
Instance on 4th Floor Penthouse	Does not Exist
Fuel Oil Storage/Supply System	
Instance on 4th Floor Penthouse	Does not Exist
Gas Trains And Vent At The Boiler	
Instance on 4th Floor Penthouse	Does not Exist
Enclosed IDF Room	Inspected
Instance on Rooms 0014A, 0060A, 1034, 1084, 2034, 2084, 3034, 3084, 4034, 4084, 5034	Inspected
Dedicated A/C Equipment	Inspected
Instance on Rooms 0014A, 0060A, 1034, 1084, 2034, 2084, 3034, 3084, 4034, 4084, 5034	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
KITCHEN	Inspected
Instance on Basement	Inspected
CO Detector	Inspected
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Gas System	Inspected
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Grease Trap	Inspected
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Hood	Inspected
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Hood Exhaust Ductwork	Inspected
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Hood Exhaust Fan	Inspected
Instance on Basement	Inspected
Condition	2 - Between Good and Fair

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

Q686

Question	Response
KITCHEN	
Hood Exhaust Fan	Inspected
Deficiency	No deficiencies recorded
Hood Fire Suppression System	Inspected
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Hot Water Temperature Booster	Inspected
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Kitchen Sink	Inspected
Instance on Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
MDF Room	Inspected
Instance on Room 2068	Inspected
Dedicated A/C Equipment	Inspected
Instance on Room 2068	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
SCIENCE DEMO ROOM	Does not Exist
SCIENCE LAB	Inspected
Instance on Rooms 3009, 3015, 4009, 4015, 4077, 4101	Inspected
Alternative use	No
Instance on Rooms 4003, 4019, 4073, 4105	Inspected
Alternative use	No
Acid Waste Neutralizing Tank	Does not Exist
Instance on Rooms 4003, 4019, 4073, 4105	Does not Exist
Instance on Rooms 3009, 3015, 4009, 4015, 4077, 4101	Does not Exist
CO Detector	Inspected
Instance on Rooms 4003, 4019, 4073, 4105	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Instance on Rooms 3009, 3015, 4009, 4015, 4077, 4101	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Emergency Shower	Does not Exist
Instance on Rooms 4003, 4019, 4073, 4105	Does not Exist
Instance on Rooms 3009, 3015, 4009, 4015, 4077, 4101	Does not Exist
Eye Wash	Inspected
Instance on Rooms 4003, 4019, 4073, 4105	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Instance on Rooms 3009, 3015, 4009, 4015, 4077, 4101	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Hood Exhaust Ductwork	Inspected
Instance on Rooms 4003, 4019, 4073, 4105	Inspected
Condition	2 - Between Good and Fair

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

Q686

Question	Response
SCIENCE LAB	
Hood Exhaust Ductwork	Inspected
Deficiency	No deficiencies recorded
Instance on Rooms 3009, 3015, 4009, 4015, 4077, 4101	Does not Exist
Hood Exhaust Fan	Inspected
Instance on Rooms 4003, 4019, 4073, 4105	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Instance on Rooms 3009, 3015, 4009, 4015, 4077, 4101	Does not Exist
Fixed Laboratory Hood	Inspected
Instance on Rooms 4003, 4019, 4073, 4105	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Instance on Rooms 3009, 3015, 4009, 4015, 4077, 4101	Does not Exist
Laboratory Sink	Inspected
Instance on Rooms 4003, 4019, 4073, 4105	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Instance on Rooms 3009, 3015, 4009, 4015, 4077, 4101	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Make-up Air Unit	Does not Exist
Instance on Rooms 4003, 4019, 4073, 4105	Does not Exist
Instance on Rooms 3009, 3015, 4009, 4015, 4077, 4101	Does not Exist
SCIENCE PREP ROOM	Inspected
Instance on Rooms 4007, 4017, 4075, 4103	Inspected
Alternative use	No
Acid Waste Neutralizing Tank	Does not Exist
Instance on Rooms 4007, 4017, 4075, 4103	Does not Exist
CO Detector	Inspected
Instance on Rooms 4007, 4017, 4075, 4103	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Emergency Shower	Inspected
Instance on Rooms 4007, 4017, 4075, 4103	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Eye Wash	Inspected
Instance on Rooms 4007, 4017, 4075, 4103	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Hood Exhaust Ductwork	Inspected
Instance on Rooms 4007, 4017, 4075, 4103	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Hood Exhaust Fan	Inspected
Instance on Rooms 4007, 4017, 4075, 4103	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Fixed Laboratory Hood	Inspected

**NYC Department of Education
Building Condition Assessment Survey 2018 - 2019**

Mechanical Inspection

Q686

Question	Response
SCIENCE PREP ROOM	
Fixed Laboratory Hood	Inspected
Instance on Rooms 4007, 4017, 4075, 4103	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Laboratory Sink	Inspected
Instance on Rooms 4007, 4017, 4075, 4103	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Make-up Air Unit	Does not Exist
Instance on Rooms 4007, 4017, 4075, 4103	Does not Exist
SPRINKLERS, STANDPIPE, FIRE SYSTEM	Inspected
Dry Sprinkler Alarm Valve Assembly	Does not Exist
Wet Sprinkler Alarm Valve Assembly	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Fire Booster Pump Assembly	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Roof Tank	Does not Exist
Siamese Connection	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Sprinkler Head	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Sprinkler Piping	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Standpipe System	Does not Exist
Water Gong	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
SWIMMING POOL	Does not Exist
VENTILATION	Inspected
Exhaust Fan	Inspected
Approximate Total # of Fans	26-50
Condition	2 - Between Good and Fair
Deficiency	DEFECTIVE
Deficiency Location/Instance	5th Floor Roof / EF-26
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE MOTOR
Deficiency Location/Instance	4th Floor Roof / EF-36
Deficiency Quantity	1

NYC Department of Education
Building Condition Assessment Survey 2018 - 2019

Mechanical Inspection

Q686

Question	Response
VENTILATION	
Exhaust Fan	
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Heating And Ventilating Unit	Does not Exist
Metal Ductwork	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Supply Fan	Does not Exist
Unit Ventilator	Does not Exist