

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

X104

Asset: P.S. 199 - BRONX, 1449 SHAKESPEARE AVENUE, New York, 10452

Inspection Id	Inspection Type	Time In	Last Edited
ME : X104	Mechanical	2017-10-20 8:50 AM	2018-05-30 2:10 PM

Asset Data

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	1
Total capacity of all above ground tanks in gal.	7,500
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	2
MERs/Fan Rooms Locations	Boiler Room MER, Basement MER
Are there any spaces with Missing or Defective CO Detectors?	Yes
Location(s)	Kitchen
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	No
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: Boilers retubed
	Years: 2017
	Systems: Electric Domestic Water Heater for Kitchen; MDF Room - Dedicated A/C Equipment (DX Split System)
	Years: 2015
	Systems: Steam Condensate Return Pumping System; F&T/Steam Drip Traps; Terminal Unit Thermostatic Traps
	Years: 2011
	Systems: CO/Gas Leak Detection; Enclosed IDF Room - Dedicated A/C Equipment(Window A/C)
	Years: 2007

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
No condition recorded								

Inspection

Question	Response
Mechanical	
AIR CONDITIONING	Inspected
Chilled Water System	Does not Exist
Condenser Water Distribution: Piping, Pumps and Auxiliaries	Does not Exist
Cooling Coil in Ductwork	Does not Exist
Cooling Tower	Does not Exist
DX Split System	Under Construction
Dry Cooler	Does not Exist
Packaged / Rooftop Unit	Does not Exist
Packaged Terminal A/C	Does not Exist
Refrigerant Piping	Under Construction
Return Fan	Does not Exist
CENTRAL ACID WASTE NEUTRALIZING TANK	Does not Exist
CLIMATE CONTROL SYSTEM	Inspected
BMS	Does not Exist
Pneumatic System	Inspected

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

X104

Question	Response
CLIMATE CONTROL SYSTEM	
Pneumatic System	
Instance	Throughout
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%
Deficiency	DEFECTIVE TEMPERATURE CONTROL THERMOSTAT
Deficiency Location/Instance	Rooms 219, 224, 226, 323, 325, 420, 425
Deficiency Quantity	7
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE TEMPERATURE CONTROL ZONE VALVE
Deficiency Location/Instance	Basement MER
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Hybrid System	Does not Exist
Electric System	Does not Exist
COMPACTOR	Does not Exist
CONVEYING	Inspected
Dumbwaiter	Does not Exist
Elevator	Does not Exist
Escalator	Does not Exist
Non-auditorium Handicap Lift - Vertical	Does not Exist
Non-auditorium Handicap Lift - Stair	Does not Exist
Ash Hoist	Inspected
Are all the existing ash hoists operable?	Yes
Condition	3 - Fair
Deficiency	No deficiencies recorded
Sidewalk Elevator	Does not Exist
DOMESTIC WATER SYSTEM	Inspected
Domestic Cold Water System	Inspected
Gravity System	Does not Exist
Pressure Booster System	Does not Exist
Water Service	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

X104

Question	Response
DOMESTIC WATER SYSTEM	
Domestic Cold Water System	
Water Service	
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Boiler Room MER
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Boiler Room MER
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Domestic Hot Water System	Inspected
Domestic Hot Water Remote Storage Tank	Under Construction
Domestic Water Heat Exchanger	Inspected
Condition	3 - Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Boiler Room MER
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Electric Domestic Water Heater	Inspected
Condition	1 - Good
Deficiency	NOT IN USE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

X104

Question	Response
DOMESTIC WATER SYSTEM	
Domestic Hot Water System	Inspected
Gas Fired Domestic Water Heater	Under Construction
Oil Fired Domestic Water Heater	Does not Exist
Domestic Water Distribution Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
DRAIN/WASTE/VENT AND STORM SYSTEM	Inspected
Interior Storm Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Sewage/Waste/Vent Piping	Inspected
Condition	3 - Fair
Deficiency	SEWAGE/WASTE PIPING: DEFECTIVE/LEAKS
Deficiency Location/Instance	Crawlspace in Room 157
Deficiency Quantity	30
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Sewage Ejector Pump	Does not Exist
Sump Pump	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DEFECTIVE CONTROLS
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)	Does not Exist
FIXTURES	Inspected
Staff And Other	Inspected
Janitor Sink	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Corridor near Room 253, Rooms 357, 457
Deficiency Quantity	3
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

X104

Question	Response
FIXTURES	
Staff And Other	
Lavatory/Sink	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Rooms 451, 457
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Toilet	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Urinal	Does not Exist
Student	Inspected
Drinking Fountain	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Corridor near Rooms 302, 361, 462, Gymnasium
Deficiency Quantity	4
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Lavatory/Sink	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	2nd Floor Boy's Toilet Room, 2nd Floor Girl's Toilet Room, 3rd Floor Boy's Toilet Room, 4th Floor Boy's Toilet Room, Gymnasium Toilet Room
Deficiency Quantity	5
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Locker Room Shower	Does not Exist
Sink And Fountain Combo Unit	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Toilet	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE FLUSHOMETER VALVE
Deficiency Location/Instance	Rooms 157, 160

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

X104

Question	Response
FIXTURES	
Student	
Toilet	
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	CRACKED/PHYSICAL DAMAGE
Deficiency Location/Instance	Girl's Toilet Room 160, Gymnasium Toilet Room
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	CLOGGED/LEAKING
Deficiency Location/Instance	1st Floor Boy's Toilet Room, 2nd Floor Girl's Toilet Room
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Urinal	Inspected
Condition	3 - Fair
Deficiency	CLOGGED/LEAKING
Deficiency Location/Instance	2nd Floor Boy's Toilet Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE FLUSHOMETER VALVE
Deficiency Location/Instance	2nd Floor Boy's Toilet Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	CRACKED/PHYSICAL DAMAGE

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

X104

Question	Response
FIXTURES	
Student	
Urinal	
Deficiency Location/Instance	3rd Floor Boy's Toilet Room, 4th Floor Boy's Toilet Room
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
GAS FIRED FURNACE	
	Does not Exist
GAS SERVICE	
	Inspected
Gas Distribution Piping	
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Gas Meter Room Exhaust Fan	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Gas Meter Room Vent	
	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Gas Pressure Booster	
	Inspected
Instance	Gas Meter Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Eclipse
Equipment	N/A
Capacity/Size Quantity	18,000
Capacity/Size UOM	SCFH
Source of Capacity/Size	Documented
Installation Year	1997
Source of Installation	Documented
Deficiency	No deficiencies recorded
CO/Gas Leak Detection	
	Inspected
Instance	Boiler Room, Gas Meter Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2007
Source of Installation	Documented
Deficiency	No deficiencies recorded
HEATING	
	Inspected
Heating Coil In Ductwork	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hydronic Heating	
	Does not Exist
Radiator/Convactor/Fin Tube	
	Inspected

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

X104

Question	Response
HEATING	
Radiator/Convactor/Fin Tube	
Condition	3 - Fair
Deficiency	AUXILIARY (VALVE, VENT): DEFECTIVE
Deficiency Location/Instance	Exits 1, 6, 8, Corridors by Rooms 413, 457, Staircases E1, G1, C2, E2, B3, C3, G3, B4, C4, E4
Deficiency Quantity	17
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Steam Heating	Inspected
F&T/Steam Drip Trap	Inspected
Condition	2 - Between Good and Fair
Deficiency	DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Room 429
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
MER Steam and Condensate Piping	Inspected
Condition	3 - Fair
Deficiency	DAMAGED/MISSING INSULATION
Deficiency Location/Instance	Boiler Room MER
Deficiency Quantity	40
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE ISOLATION VALVE
Deficiency Location/Instance	Boiler Room MER
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE/LEAKS
Deficiency Location/Instance	Boiler Room MER / by Heating Coil In Ductwork, Gymnasium Blower 4, Auditorium Blower
Deficiency Quantity	30
Quantity Uom	L.F.

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

X104

Question	Response
HEATING	
Steam Heating	
MER Steam and Condensate Piping	
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Steam Condensate Return Piping	
Condition	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE/LEAKS
Deficiency Location/Instance	Basement MER, Room 429
Deficiency Quantity	50
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Steam Condensate Return Pumping System	
Condition	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Steam Piping	
Condition	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE ISOLATION VALVE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Terminal Unit Thermostatic Trap	
Condition	Under Construction
Steam supplied by External Sources	
Condition	Does not Exist
Unit Heater/Cabinet Heater	
Condition	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE CONTROLS
Deficiency Location/Instance	4th Floor Corridor
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
HEATING PLANT	
Replacement Quantity	Inspected
Replacement Quantity	10,396
Replacement Uom	MBH Net

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

X104

Question	Response
HEATING PLANT	
Instance on Basement	Inspected
Burner Type	Dual Fuel (Gas/Oil)
Heating Plant Oil Number	2
Boiler Auxiliaries	Inspected
Instance on Basement	Inspected
Boiler Auxiliary Piping	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Emergency Stop Switch	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Feedwater System	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Feedwater Treatment(Automatic)	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Flue Exhaust	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Make-up Water Backflow Preventer	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Room Steam And Condensate Piping	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Safety Valve	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler System	Inspected
Instance on Basement	Inspected
Coal-fired Boiler	
Instance on Basement	Does not Exist
Hot Water Boiler	
Instance on Basement	Does not Exist
Modular Boiler	
Instance on Basement	Does not Exist
Steam Boiler	
Instance on Basement	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	5,198

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

X104

Question	Response
HEATING PLANT	
Boiler System	
Steam Boiler	
Instance Quantity Uom	MBH Net
Instance Manufacturer	A. L. Eastmond & Sons Inc.
Equipment	6503-01
Capacity/Size Quantity	5,198
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	1997
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	5,198
Instance Quantity Uom	MBH Net
Instance Manufacturer	A. L. Eastmond & Sons Inc.
Equipment	6503-02
Capacity/Size Quantity	5,198
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	1997
Source of Installation	Documented
Deficiency	No deficiencies recorded
Fuel System	Inspected
Instance on Basement	Inspected
Boiler Fresh Air Louver/Damper	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Burner/Burner Control Panel	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Fuel Oil Storage/Supply System	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Gas Trains And Vent At The Boiler	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Enclosed IDF Room	Inspected
Instance on Room 360	Inspected
Dedicated A/C Equipment	
Instance on Room 360	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
KITCHEN	
Instance on 1st Floor	Inspected

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

X104

Question	Response
KITCHEN	
CO Detector	Inspected
Instance on 1st Floor	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DEFECTIVE/MISSING
Deficiency Location/Instance	Kitchen
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Gas System	Does not Exist
Instance on 1st Floor	Does not Exist
Grease Trap	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hood	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hood Exhaust Ductwork	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hood Exhaust Fan	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hood Fire Suppression System	Does not Exist
Instance on 1st Floor	Does not Exist
Hot Water Temperature Booster	Does not Exist
Instance on 1st Floor	Does not Exist
Kitchen Sink	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
MDF Room	Inspected
Instance on Room 355	Inspected
Dedicated A/C Equipment	Inspected
Instance on Room 355	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
SCIENCE DEMO ROOM	Does not Exist
SCIENCE LAB	Does not Exist
SCIENCE PREP ROOM	Does not Exist
SPRINKLERS, STANDPIPE, FIRE SYSTEM	Inspected
Dry Sprinkler Alarm Valve Assembly	Does not Exist

**NYC Department of Education
Building Condition Assessment Survey 2017 - 2018**

Mechanical Inspection

X104

Question	Response
SPRINKLERS, STANDPIPE, FIRE SYSTEM	
Wet Sprinkler Alarm Valve Assembly	Does not Exist
Fire Booster Pump Assembly	Does not Exist
Roof Tank	Does not Exist
Siamese Connection	Does not Exist
Sprinkler Head	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Sprinkler Piping	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE/LEAKS
Deficiency Location/Instance	Boiler Room near Water Main
Deficiency Quantity	20
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Standpipe System	Does not Exist
Water Gong	Does not Exist
SWIMMING POOL	Does not Exist
VENTILATION	Inspected
Exhaust Fan	Inspected
Approximate Total # of Fans	1-25
Condition	3 - Fair
Deficiency	No deficiencies recorded
Heating And Ventilating Unit	Does not Exist
Metal Ductwork	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE REGISTER/DIFFUSER
Deficiency Location/Instance	4th Floor Corridor near Staircase G
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE DUCTWORK
Deficiency Location/Instance	Boiler Room MER, Roof
Deficiency Quantity	40
Quantity Uom	L.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DAMAGED FLEXIBLE CONNECTION

NYC Department of Education
Building Condition Assessment Survey 2017 - 2018

Mechanical Inspection

X104

Question	Response
VENTILATION	
Metal Ductwork	
Deficiency Location/Instance	Basement MER, Boiler Room MER
Deficiency Quantity	11
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Supply Fan	
	Inspected
Approximate Total # of Fans	1-5
Condition	3 - Fair
Deficiency	No deficiencies recorded
Unit Ventilator	
	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DEFECTIVE
Deficiency Location/Instance	Throughout
Deficiency Quantity	45
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.